

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Tahoe Regional Planning Agency									
Tahoe Regional Planning Agency, Placer (CTPA)	Transit Station Security Improvements, TRPA - Joint Project 1.1a	Tahoe Area Regional Transit, Placer CTPA	\$ 22,742	\$ -	\$ 22,742	\$ 22,742	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
South Lake Tahoe (BlueGo)	Transit Station Security Improvements, TRPA - Joint Project 1.1b	Tahoe Area Regional Transit, Placer CTPA	\$ 48,207	\$ 3,841	\$ 52,048	\$ 52,048	\$ -	June-09	Grantee is compliant in reaching milestones, project completed.
Metropolitan Transportation Commission									
Alameda-Contra Costa Transit District (AC Transit)	High Speed Fabric Doors	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 581,219	\$ 318,781	\$ 900,000	\$ 922,791	\$ 28,846	March-11	Grantee estimates milestone completion, in progress.
Alameda-Contra Costa Transit District (AC Transit)	Revenue Vehicle Surveillance Cameras and System Project	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ -	\$ 1,248,388	\$ 1,248,388	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Central Contra Costa Transit Authority (CCCTA)	Onboard Security Cameras	Central Contra Costa County	\$ 31,631	\$ 85,288	\$ 116,919	\$ 116,919	\$ 2,701	December-10	Grantee is compliant in reaching milestones, project completed.
Eastern Contra Costa Transit Authority (TriDelta Transit)	Disaster Preparedness Communications Equipment	Eastern Contra Costa County	\$ 12,834	\$ 20,000	\$ 32,834	\$ 29,554	\$ 70	March-11	Grantee estimates milestone completion, in progress.
Eastern Contra Costa Transit Authority (TriDelta Transit)	Transit Facility Security Enhancements	Eastern Contra Costa County	\$ -	\$ 14,606	\$ 14,606	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Fairfield and Suisun Transit (FAST)	Transit Facilities Security Cameras	City of Fairfield	\$ -	\$ 12,078	\$ 12,078	\$ 12,078	\$ -	June-09	Grantee is compliant in reaching milestones, project completed.
Golden Gate Bridge, Highway and Trans. District (GoldenGate Transit)	Communication Information System	San Francisco Bay Area	\$ 217,103	\$ 585,385	\$ 802,488	\$ -	\$ 3,843	December-11	Grantee estimates milestone completion, in progress.
Livermore and Amador Valley Transit Authority (LAVTA)	California Emergency Services Radio System Compatible Base Station	Livermore and Amador Valley	\$ -	\$ 1,300	\$ 1,300	\$ 2,739	\$ 663	March-11	Grantee estimates milestone completion, in progress.
Livermore and Amador Valley Transit Authority (LAVTA)	Liquid Crystal Display for Emergency Operation Center	Livermore and Amador Valley	\$ -	\$ 1,468	\$ 1,468	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Livermore and Amador Valley Transit Authority (LAVTA)	Radio Frequency Strategic Plan	Livermore and Amador Valley	\$ -	\$ 24,000	\$ 24,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Napa County Transportation and Planning Agency (NCTPA)	Security System	Napa Valley	\$ -	\$ 7,100	\$ 7,100	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Replace Switches and Locks	San Mateo Valley	\$ 13,772	\$ 22,458	\$ 36,230	\$ 423,769	\$ 765	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Safety and Security Improvements	San Mateo Valley	\$ 23,713	\$ 12,287	\$ 36,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Closed Circuit Televisions at Centralized Maintenance and Operations Facility	San Mateo Valley	\$ 117,341	\$ -	\$ 117,341	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Cameras-on-Trains	San Mateo Valley	\$ -	\$ 58,600	\$ 58,600	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Disaster Relief Equipment	San Mateo Valley	\$ 99,275	\$ -	\$ 99,275	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Right of Way, Phase I	San Mateo Valley	\$ -	\$ 591,800	\$ 591,800	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Site Hardening	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 1,820,000	\$ 3,156,567	\$ 4,976,567	\$ -	\$ 234,267	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Mobile Message Boards	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 80,000	\$ -	\$ 80,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Bullet Resistant Vests	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 12,853	\$ 57,147	\$ 70,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Command Bus	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ -	\$ 1,250,000	\$ 1,250,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Two Mobile Command Vans	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ -	\$ 360,000	\$ 360,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Security on Drawbridges	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ -	\$ 334,000	\$ 334,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
San Francisco Bay Area Rapid Transit District (BART)	Communications Equipment, Closed Circuit Televisions and Barriers	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 1,454,058	\$ 3,920,646	\$ 5,374,704	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Mateo County Transit District (SamTrans)	North and South Base Emergency Generator	City of San Carlos and South San Francisco County	\$ 299,324	\$ 807,082	\$ 1,106,406	\$ 893,379	\$ 3,857	December-10	Grantee is compliant in reaching milestones, project completed.
Santa Clara Valley Transportation Authority (VTA)	Emergency Security Telephones	Santa Clara Valley	\$ -	\$ 550,000	\$ 550,000	\$ 3,289,948	\$ 145,561	March-11	Grantee is compliant in reaching milestones, project completed.
Santa Clara Valley Transportation Authority (VTA)	High Security Fence	Santa Clara Valley	\$ -	\$ 1,644,748	\$ 1,644,748	\$ -	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Santa Clara Valley Transportation Authority (VTA)	Intrusion Detection Systems	Santa Clara Valley	\$ 890,054	\$ 205,146	\$ 1,095,200	\$ -	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Sonoma County Transit (SCT)	Video Surveillance Equipment	Sonoma Valley	\$ 8,607	\$ 23,208	\$ 31,815	\$ 31,815	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Santa Rosa (CityBus)	Portable Transit Surveillance System	City of Santa Rosa	\$ 6,794	\$ 18,319	\$ 25,113	\$ -	\$ 105	March-11	Grantee estimates milestone completion, in progress.
Vallejo Transit (VT)	Bus Maintenance Facility Transit Security Enhancements	City of Vallejo	\$ 98,887	\$ 36,675	\$ 135,562	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Western Contra Costa Transit Authority (WestCAT)	Video Security Camera System	City of Hercules	\$ 15,359	\$ 41,413	\$ 56,772	\$ 56,471	\$ -	September-08	Grantee is compliant in reaching milestones, project completed.
Sacramento Area Council of Governments									
Elk Grove Transit (E-Tran)	Compressed Natural Gas Fueling Station Security Enhancements	City of Elk Grove	\$ 105,334	\$ 6,522	\$ 111,856	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Folsom Stage Line (FSL)	Audio Visual Surveillance	City of Folsom	\$ 21,812	\$ 2,188	\$ 24,000	\$ 24,000	\$ -	March-09	Grantee is compliant in reaching milestones, project completed.
Sacramento Regional Transit District (SRTD)	Surveillance and Interoperable Communications	Sacramento County	\$ 852,192	\$ 706,507	\$ 1,558,699	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Paratransit Inc., Consolidated Transportation Services Agency (CTSA)	Continuity Project	City of Sacramento	\$ 135,350	\$ -	\$ 135,350	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Yolo County Transportation District (Yolobus)	Surveillance Systems	City of Davis	\$ 153,700	\$ 16,426	\$ 170,126	\$ 170,126	\$ 6,442	April-10	Grantee is compliant in reaching milestones, project completed.
Yolo County Transportation District (Yolobus)	Surveillance Systems	City of Woodland	\$ -	\$ 2,905	\$ 2,905	\$ -	\$ -	April-10	Grantee is compliant in reaching milestones, project completed.
Yuba-Sutter Transit Authority (YSTA)	Surveillance System Retrofit Project	Yuba County	\$ 130,471	\$ 7,969	\$ 138,440	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Alpine County Transportation Commission</u>									
<u>Amador County Transportation Commission</u>									
Amador Regional Transit System (ARTS)	Sutter Hill Transit Center	City of Jackson	\$ 30,719	\$ 2,417	\$ 33,136	\$ 13,711	\$ 1,155	June-10	Grantee is compliant in reaching milestones, project completed.
<u>Butte County Association of Governments</u>									
Butte County Transit (BCT)	Security Cameras	Butte County	\$ 175,286	\$ 6,692	\$ 181,978	\$ 187,601	\$ 6,220	June-09	Grantee is compliant in reaching milestones, project completed.
<u>Calaveras Council of Governments</u>									
<u>Colusa County Local Transportation Commission</u>									
<u>Del Norte Local Transportation Commission</u>									
Del Norte Local Transportation Commission (LTC)	Interoperable Radio Communications	Del Norte County	\$ 23,546	\$ -	\$ 23,546	\$ 23,546	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
<u>El Dorado County Local Transportation Commission</u>									
El Dorado Transit (EDT)	Bus Surveillance Systems	El Dorado County	\$ 114,306	\$ 10,548	\$ 124,854	\$ 125,567	\$ 713	March-11	Grantee estimates milestone completion, in progress.
<u>Fresno County Council of Governments</u>									
Clovis Transit Stageline (CTS)	Transit Security Cameras	City of Clovis	\$ 73,704	\$ -	\$ 73,704	\$ 256	\$ 1,238	March-09	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Fresno Area Express (FAX)	Bus Stop Lighting	City of Fresno	\$ -	\$ 65,248	\$ 65,248	\$ 577,624	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Fresno Area Express (FAX)	Video Surveillance Equipment	City of Fresno	\$ -	\$ 28,000	\$ 28,000	\$ -	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Fresno Area Express (FAX)	Video Surveillance Equipment	City of Fresno	\$ 484,376	\$ -	\$ 484,376	\$ -	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Fresno County Rural Transit Agency (FCRTA)	Surveillance Recording System	Fresno County	\$ 165,381	\$ 4,316	\$ 169,697	\$ 169,697	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
<u>Glenn County Local Transportation Commission</u>									
Glenn County (Ride)	Security Improvements	City of Willow	\$ 23,000	\$ -	\$ 23,000	\$ 23,000	\$ -	September-09	Grantee is compliant in reaching milestones, project completed.
<u>Humboldt County Association of Governments</u>									
<u>Imperial County Transportation Commission</u>									
Imperial Valley Transit (Go Blue)	Transfer Terminal	City of El Centro	\$ -	\$ 133,338	\$ 133,338	\$ 98,196	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Inyo County Local Transportation Commission</u>									
Inyo County Local Transportation Commission (LTC)	Security Lighting	Inyo County	\$ 15,093	\$ 3,168	\$ 18,261	\$ 6,005	\$ 550	March-11	Grantee estimates milestone completion, in progress.
<u>Kern County Transportation Commission</u>									
Arvin Transportation Service (ATS)	Surveillance System	City of Arvin	\$ 85,546	\$ 607	\$ 86,153	\$ 1,445	\$ 2,541	March-11	Grantee estimates milestone completion, in progress.
Delano Transit (DT)	Security Cameras on Busses	City of Delano	\$ 41,216	\$ 518	\$ 41,734	\$ 41,735	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
Golden Empire Transit District (GET)	Security Program	City of Bakersfield	\$ 339,572	\$ 41,428	\$ 381,000	\$ 381,000	\$ -	March-10	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Kern Regional Transit (KRT)	Emergency Generators	City of Bakersfield	\$ 139,029	\$ 6,113	\$ 145,142	\$ 145,142	\$ 5,519	September-10	Grantee is compliant in reaching milestones, project completed.
Taft Area Transit (TAT)	Interoperable Communications	City of Taft	\$ 7,097	\$ 2,629	\$ 9,726	\$ 9,727	\$ -	June-09	Grantee is compliant in reaching milestones, project completed.
Tehachapi Dial-a-Ride (TDAR)	Emergency Response Trailer	City of Tehachapi	\$ 10,148	\$ 23	\$ 10,171	\$ 10,173	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
<u>Kings County Association of Governments</u>									
Kings Area Rural Transit (KART)	New Surveillance System	City of Hanford	\$ 118,723	\$ 23,364	\$ 142,087	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Lake County City Planning Council</u>									
Lake Transit Authority (LTA)	Interoperable Radio Communications	City of Lower Lake	\$ 51,786	\$ 2,888	\$ 54,674	\$ 54,674	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.
<u>Lassen County Local Transportation Commission</u>									
Lassen Rural Bus (LRB)	Security Fencing	City of Susanville	\$ 1,444	\$ 28,712	\$ 30,156	\$ 30,156	\$ -	July-10	Grantee is compliant in reaching milestones, project completed.
<u>Los Angeles County Transportation Commission</u>									
Antelope Valley Transit Authority (AVTA)	Facility Perimeter Security	City of Lancaster	\$ -	\$ 95,786	\$ 95,786	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Culver CityBus (CCB)	Vehicle Locator and Video Camera Equipment	City of Culver City	\$ -	\$ 66,090	\$ 66,090	\$ 66,090	\$ -	March-09	Grantee is compliant in reaching milestones, project completed.
Foothill Transit (FT)	System Security Improvements	Los Angeles County	\$ -	\$ 327,193	\$ 327,193	\$ 327,193	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.
Gardena Municipal Bus Line (GMBL)	Bus Onboard Surveillance Cameras	City of Gardena	\$ -	\$ 76,732	\$ 76,732	\$ 76,732	\$ -	September-09	Grantee is compliant in reaching milestones, project completed.
Long Beach Transit (LBT)	Emergency Generators	Los Angeles County	\$ -	\$ 371,111	\$ 371,111	\$ 371,111	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Metro Rail Gating	Los Angeles County	\$ 8,297,329	\$ 7,805,714	\$ 16,103,043	\$ 12,442,575	\$ 151,596	March-11	Grantee estimates milestone completion, in progress.
Santa Monica Municipal Bus Line, Big Blue Bus (BBB)	Facility Security Improvements	City of Santa Monica	\$ -	\$ 267,091	\$ 267,091	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Torrance Community Transit (TCT)	Board Security Camera Enhancements	City of Torrance, Municipal Area Express (MAX)	\$ -	\$ 115,470	\$ 115,470	\$ 115,470	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
<u>Madera County Local Transportation Commission</u>									
Chowchilla Area Transit Express (CATX)	Closed-Circuit Television	City of Chowchilla	\$ 7,889	\$ -	\$ 7,889	\$ 7,889	\$ -	December-08	Grantee is compliant in reaching milestones, project completed.
Madera Area Express (MAX)	Mobile Digital Video Security System	City of Madera	\$ 43,810	\$ -	\$ 43,810	\$ -	\$ 792	June-11	Grantee estimates milestone completion, in progress.
<u>Mariposa County Local Transportation Commission</u>									
<u>Mendocino Council of Governments</u>									
Mendocino Transit Authority (MTA)	Ukiah Yard Automatic Gate	City of Ukiah	\$ 6,500	\$ -	\$ 6,500	\$ 71,260	\$ 896	September-08	Grantee is compliant in reaching milestones, project completed.
Mendocino Transit Authority (MTA)	Ukiah Yard Security Cameras	City of Ukiah	\$ 20,000	\$ -	\$ 20,000	\$ -	\$ -	September-08	Grantee is compliant in reaching milestones, project completed.
Mendocino Transit Authority (MTA)	Onboard Security Cameras	City of Ukiah	\$ 39,195	\$ 7,292	\$ 46,487	\$ -	\$ -	September-08	Grantee is compliant in reaching milestones, project completed.
Mendocino Transit Authority (MTA)	Fort Bragg Yard Generator	Fort Bragg	\$ 7,500	\$ -	\$ 7,500	\$ -	\$ -	September-08	Grantee is compliant in reaching milestones, project completed.
<u>Merced County Association of Governments</u>									
Merced County Transit (MCT)	Video Surveillance	Merced County	\$ 197,606	\$ 8,683	\$ 206,289	\$ 92,989.00	\$ -	June-08	Grantee is compliant in reaching milestones, project completed.
<u>Modoc County Regional Planning Agency</u>									

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Modoc County (Sage Stage)	Transit Security and Communications	Modoc County	\$ 7,940	\$ -	\$ 7,940	\$ 7,940	\$ -	December-10	Grantee is compliant in reaching milestones, project completed.
<u>Mono County Local Transportation Commission</u>									
Inyo Mono Transit (Carson Ridgecrest Eastern Sierra)	Security Lighting	Inyo County and Mono County	\$ 11,020	\$ -	\$ 11,020	\$ 11,020	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
<u>Monterey County Transportation Authority</u>									
Monterey and Salinas Transit (MST)	Facilities System Security	Monterey County and Salinas County	\$ 344,494	\$ 57,868	\$ 402,362	\$ 402,362	\$ 8,403	June-10	Grantee is compliant in reaching milestones, project completed.
<u>Nevada County Local Transportation Commission</u>									
Nevada County Gold Country Stage (GCS)	Communications Equipment	Nevada County, City of Grass Valley	\$ 25,501	\$ 4,499	\$ 30,000	\$ 30,000	\$ -	December-09	Grantee estimates milestone completion, in progress.
Nevada County Gold Country Stage (GCS)	Transit and Bus Stop Improvements, Phase I	Nevada County, City of Grass Valley	\$ 42,167	\$ -	\$ 42,167	\$ -	\$ -	December-09	Grantee estimates milestone completion, in progress.
<u>Orange County Transportation Authority</u>									
Orange County Transportation Authority (OCTA)	Base Card Key Identification Access System	Orange County	\$ 532,245	\$ 221,755	\$ 754,000	\$ 249,341	\$ 201,986	March-11	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Video Surveillance System at Base Facilities	Orange County	\$ 566,215	\$ 235,909	\$ 802,124	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Bus Video Surveillance System	Orange County	\$ 517,350	\$ 215,550	\$ 732,900	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Rail Grade Crossing Monitors	Orange County	\$ 88,300	\$ 36,790	\$ 125,090	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Rail Right-of Way-Security Fencing	Orange County	\$ 577,740	\$ 240,710	\$ 818,450	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Video Surveillance System at Irvine Station	City of Irvine (TRIPS)	\$ 98,825	\$ 41,175	\$ 140,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Orange County Transportation Authority (OCTA)	Access Locks and Recording System	Orange County	\$ 104,480	\$ 43,530	\$ 148,010	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Placer County Local Transportation Commission</u>									
Auburn Transit	Surveillance System	City of Auburn	\$ 8,347	\$ 694	\$ 9,041	\$ 9,041	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.
City of Lincoln Transit (COLT)	Station Security	Town of Lincoln	\$ 23,814	\$ 233	\$ 24,047	\$ 24,047	\$ 129	December-10	Grantee is compliant in reaching milestones, project completed.
Placer County, T.R.P.A. Dept. of Public Works (DPW)	Transit Station Security Improvements, TRPA - Joint Project 1.1a	Placer C.T.P.A. and T.R.P.A.	\$ 60,256	\$ 14,240	\$ 74,496	\$ -	\$ 4,173	March-11	Grantee estimates milestone completion, in progress.
Roseville Public Transportation	Population Allocation and Fare Revenue Allocation	City of Roseville	\$ 67,646	\$ 5,671	\$ 73,317	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Loomis Public Transit	Bus Stop Safety and Security Improvements, Phase I	City of Loomis	\$ 4,156	\$ -	\$ 4,156	\$ -	\$ -	March-12	Grantee is awaiting notification of project award.
Placer County, Dept. of Public Works (DPW), Colfax	Colfax Station Camera Security System	City of Colfax	\$ 1,170	\$ -	\$ 1,170	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Placer County, Dept. of Public Works (DPW), Rocklin	Rocklin Bus Stop Safety and Security Improvements	Placer C.T.P.A. and City of Rocklin	\$ 33,071	\$ -	\$ 33,071	\$ -	\$ 1,836	December-10	Grantee is compliant in reaching milestones, project completed.
Placer County, Consolidated Transportation Services Agency (CTSA)	Placer County Bus Stop Safety and Security Improvements, Phase I	West Placer C.T.P.A. and City of Rocklin	\$ 10,445	\$ -	\$ 10,445	\$ -	\$ -	March-12	Grantee is awaiting notification of project award.
<u>Plumas County Local Transportation Commission</u>									
<u>Riverside County Transportation Commission</u>									
Banning Transit Dial-a-Ride (BTDAR)	New Surveillance System	City of Banning	\$ -	\$ 1,182	\$ 1,182	\$ 1,182	\$ -	September-09	Grantee is compliant in reaching milestones, project completed.
Riverside Transit Services (UCR)	Special Transportation Parking Lot and Building, Phase I	City of Riverside	\$ 147,673	\$ 2,327	\$ 150,000	\$ 129,349	\$ 7,677	June-10	Grantee is compliant in reaching milestones, project completed.
Palo Verde Valley Transit Agency (Desert Roadrunner)	Transit Agency Property Security	City of Blythe	\$ 24,240	\$ 938	\$ 25,178	\$ 24,893	\$ 23	June-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Riverside County Transportation Commission (RCTC)	Rail Station Surveillance and Security Upgrade	Riverside County, RCTC (Metrolink)	\$ 263,832	\$ 84,020	\$ 347,852	\$ 335,381	\$ 6,759	September-10	Grantee is compliant in reaching milestones, project completed.
Riverside Transit Agency (RTA)	Installation of Side Cameras on Buses	Riverside County	\$ 12,734	\$ 47,266	\$ 60,000	\$ -	\$ -	December-10	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Supplies for Emergency Preparedness	Riverside County	\$ -	\$ 20,386	\$ 20,386	\$ -	\$ -	December-10	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Enhancement of Facility Surveillance	Riverside County	\$ 200,000	\$ -	\$ 200,000	\$ -	\$ -	December-10	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Construction of Block Walls	Riverside County	\$ 525,000	\$ -	\$ 525,000	\$ -	\$ -	December-10	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Installation of Iron Grates	Riverside County	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	December-10	Grantee estimates milestone completion, in progress.
SunLine Transit Agency (STA)	Safety and Security Enhancement Project	Thousand Palms	\$ 330,343	\$ 71,808	\$ 402,151	\$ 26,403	\$ 197	March-11	Grantee estimates milestone completion, in progress.
San Benito County Council of Governments									
San Benito County Transit (SBCT)	San Benito County Transit Facility	San Benito County	\$ 46,712	\$ -	\$ 46,712	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Bernardino County Transportation Commission									
Morongo Basin Transit Authority (MBTA)	Security Enhancements	City of Morongo	\$ 58,089	\$ 4,888	\$ 62,977	\$ 62,973	\$ -	March-10	Grantee is compliant in reaching milestones, project completed.
Mountain Area Regional Transit Authority (MARTA)	Security Enhancements	City of Big Bear Lake	\$ 54,661	\$ 3,287	\$ 57,948	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
OmniTrans	Safety and Security Upgrades	San Bernardino County	\$ 1,189,746	\$ 128,566	\$ 1,318,312	\$ -	\$ 117	March-11	Grantee estimates milestone completion, in progress.
Victor Valley Transit Authority (VVTA)	Security Enhancements	City of Victor Valley	\$ 236,419	\$ 18,692	\$ 255,111	\$ 255,111	\$ -	March-10	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Barstow Area Transit (BAT)	Security Enhancements	City of Barstow	\$ 46,794	\$ -	\$ 46,794	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Needles Area Transit (NAT)	Needles Area Transit	City of Needles	\$ 6,807	\$ -	\$ 6,807	\$ 6,807	\$ 97	June-09	Grantee is compliant in reaching milestones, project completed.
<u>San Diego Association of Governments</u>									
San Diego North County Transit District (NCTD)	Rail Line Sealed Corridor Concept	San Diego County	\$ 616,832	\$ 243,662	\$ 860,494	\$ 96,865	\$ 2,629	March-11	Grantee estimates milestone completion, in progress.
<u>San Diego Metropolitan Transit Development Board</u>									
San Diego Metropolitan Transit System (MTS)	Lunar Roving Vehicle Station Low Light Closed-Circuit Television	San Diego County	\$ 1,500,000	\$ -	\$ 1,500,000	\$ 519,994	\$ 16,500	March-11	Grantee estimates milestone completion, in progress.
San Diego Metropolitan Transit System (MTS)	Bus Onboard "Smart" Closed-Circuit Television	San Diego County	\$ 364,394	\$ 835,606	\$ 1,200,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>San Joaquin County Council of Governments</u>									
Escalon Dial-a-Ride (EDAR)	New Surveillance System and Security Improvements	City of Escalon	\$ 15,000	\$ -	\$ 15,000	\$ 15,000	\$ 956	June-09	Grantee is compliant in reaching milestones, project completed.
Lodi Transit Division Dial-a-Ride (Grapeline)	Security Access Improvements	City of Lodi	\$ 50,000	\$ 3,731	\$ 53,731	\$ 53,731	\$ -	December-10	Grantee is compliant in reaching milestones, project completed.
Manteca, San Joaquin Regional Transit District (RTD)	Bus Stop Security	City of Manteca	\$ 50,000	\$ -	\$ 50,000	\$ 50,000	\$ -	March-10	Grantee is compliant in reaching milestones, project completed.
Ripon Transit Bus Service (RTBS)	Fencing and Security Camera	City of Ripon	\$ -	\$ 15,000	\$ 15,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
San Joaquin Regional Transit District (RTD)	Transit Catastrophic Preparedness	San Joaquin County	\$ -	\$ 108,882	\$ 108,882	\$ 153,073	\$ 10,123	March-11	Grantee estimates milestone completion, in progress.
San Joaquin Regional Transit District (RTD)	Security Enhancement	San Joaquin County	\$ 355,882	\$ -	\$ 355,882	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Tracy (Tracer)	Security Cameras	City of Tracy	\$ 50,000	\$ -	\$ 50,000	\$ 50,000	\$ -	September-09	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>San Luis Obispo County Council of Governments</u>									
San Luis Obispo Regional Transit Authority (SLORTA)	Site Hardening	San Luis Obispo County	\$ 247,492	\$ -	\$ 247,492	\$ -	\$ -	November-09	Grantee is compliant in reaching milestones, project completed.
<u>Santa Barbara County Association of Governments</u>									
Buellton Shuttle	Interoperable Radio System	City of Buellton, Lompoc and Solvang	\$ 3,764	\$ -	\$ 3,764	\$ 3,764	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.
Easy Lift Transportation (ELT)	Response and Preparedness	City of Santa Barbara	\$ 8,084	\$ -	\$ 8,084	\$ 8,084	\$ -	March-09	Grantee is compliant in reaching milestones, project completed.
Guadalupe Flyer and Shuttle	Surveillance System	City of Guadalupe	\$ 10,216	\$ -	\$ 10,216	\$ 10,216	\$ -	June-09	Grantee is compliant in reaching milestones, project completed.
City of Lompoc Transit (COLT)	Onboard Bus Security Systems	City of Buellton, Lompoc and Solvang	\$ 48,498	\$ 1,414	\$ 49,912	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Santa Barbara Metropolitan Transit District (MTD)	Security Cameras	City of Santa Barbara	\$ 157,512	\$ 82,839	\$ 240,351	\$ 189,555	\$ 285	December-10	Grantee estimates milestone completion, in progress.
Santa Maria Area Transit (SMAT)	Surveillance and Security System for Transit Property	City of Santa Maria	\$ 96,435	\$ 6,835	\$ 103,270	\$ 103,270	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
Santa Ynez Valley Transit (SYVT)	Interoperable Radio System	City of Buellton, Lompoc and Solvang	\$ 15,363	\$ -	\$ 15,363	\$ 15,363	\$ -	June-10	Grantee is compliant in reaching milestones, project completed.
<u>Santa Cruz County Transportation Commission</u>									
Santa Cruz Metropolitan Transit District (MTD)	Facility Video Surveillance	Santa Cruz County	\$ 212,337	\$ -	\$ 212,337	\$ 110,899	\$ 10,853	March-11	Grantee estimates milestone completion, in progress.
Santa Cruz Metropolitan Transit District (MTD)	Onboard Video Surveillance	Santa Cruz County	\$ -	\$ 203,168	\$ 203,168	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Santa Cruz Metropolitan Transit District (MTD)	Dispatch Console Upgrade	Santa Cruz County	\$ -	\$ 25,000	\$ 25,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Shasta County Regional Transportation Planning</u>									

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Redding Area Bus Authority (RABA)	Enhanced Security Measures	City of Redding	\$ 146,125	\$ 7,436	\$ 153,561	\$ 153,561	\$ 2,269	March-11	Grantee estimates milestone completion, in progress.
<u>Sierra County Local Transportation Commission</u>									
Sierra County Local Transportation Commission (SCLTC)	Purchase and Installation	City of Downieville	\$ 2,850	\$ -	\$ 2,850	\$ 2,055	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Siskiyou County Transportation Commission</u>									
Siskiyou Transit (STAGE)	Camera System	Siskiyou County and City of Yreka	\$ 38,934	\$ -	\$ 38,934	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Stanislaus County Transportation Commission</u>									
Modesto Area Express (MAX)	Purchase and Install Video Cameras	City of Modesto	\$ -	\$ 25,606	\$ 25,606	\$ 327,704	\$ 13,632	December-09	Grantee is compliant in reaching milestones, project completed.
Modesto Area Express (MAX)	Purchase and Install Video Cameras	City of Modesto	\$ 48,426	\$ -	\$ 48,426	\$ -	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
Modesto Area Express (MAX)	Security Cameras Bus Yard and Cash Fare Collection Facilities	City of Modesto	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
Modesto Area Express (MAX)	Security Cameras in Downtown Transportation Center	City of Modesto	\$ 175,000	\$ -	\$ 175,000	\$ -	\$ -	December-09	Grantee is compliant in reaching milestones, project completed.
Bus Line Service of Turlock (BLAST)	Physical Security Enhancement Equipment	City of Turlock	\$ 88,702	\$ 1,298	\$ 90,000	\$ 90,000	\$ -	April-10	Grantee is compliant in reaching milestones, project completed.
<u>Tehama County Transportation Commission</u>									
Tehama Rural Area eXpress (TRAX)	Alarm System Project	Tehama County	\$ 49,385	\$ -	\$ 49,385	\$ 10,766	\$ 1,844	March-11	Grantee estimates milestone completion, in progress.
<u>Trinity County Transportation Commission</u>									
Trinity County Transportation Commission (TCTC)	Automatic Vehicle Location Camera System	City of Weaverville	\$ 11,275	\$ 232	\$ 11,507	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
<u>Tulare County Association of Governments</u>									

FY 2007-08 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Dinuba Transit (DT)	Digital Video Systems	City of Dinuba	\$ 15,706	\$ -	\$ 15,706	\$ 15,706	\$ -	October-09	Grantee is compliant in reaching milestones, project completed.
Tulare Transit Express (TTE)	Surveillance System	City of Tulare	\$ 53,951	\$ 2,024	\$ 55,975	\$ 55,975	\$ -	January-10	Grantee is compliant in reaching milestones, project completed.
Tulare County Transit (TCT)	Bus Security Enhancements	Tulare County	\$ 113,215	\$ 1,198	\$ 114,413	\$ 74,595	\$ 3,793	June-11	Grantee estimates milestone completion, in progress.
Visalia City Coach (VCC)	Lighting Equipment at Bus Stops	City of Visalia	\$ 145,413	\$ 9,043	\$ 154,456	\$ 121,909	\$ 190	July-09	Grantee is compliant in reaching milestones, project completed.
<u>Tuolumne County and Cities Planning Council</u>									
<u>Ventura County Transportation Commission</u>									
Gold Coast Transit (GCT)	Onboard Security Camera System	City of Oxnard	\$ -	\$ 26,893	\$ 26,893	\$ 60,866	\$ 724	June-08	Grantee is compliant in reaching milestones, project completed.
Gold Coast Transit (GCT)	Onboard Security Camera System	City of Oxnard	\$ 33,973	\$ -	\$ 33,973	\$ -	\$ -	June-08	Grantee is compliant in reaching milestones, project completed.
Ventura County Transportation Commission (VCTC)	Grade Crossing Monitors	Ventura County	\$ 301,812	\$ 48,899	\$ 350,711	\$ 350,711	\$ -	March-10	Grantee is compliant in reaching milestones, project completed.
Moorpark City Bus (MCB)	Construction of Barrier	City of Moorpark	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ 3,575	March-11	Grantee estimates milestone completion, in progress.
Oxnard, City of (South Coast Area Transit, SCAT)	Enhancement of Security Cameras	City of Oxnard	\$ 50,000	\$ -	\$ 50,000	\$ 100,000	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Oxnard, City of (South Coast Area Transit, SCAT)	Enhancement of Security System	City of Oxnard	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	September-10	Grantee is compliant in reaching milestones, project completed.
Simi Valley Transit (SVT)	Web based Security Camera System	City of Simi Valley	\$ 80,000	\$ -	\$ 80,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Thousand Oaks Transit (TOT)	Infrared Security Camera System	City of Thousand Oaks	\$ 30,000	\$ -	\$ 30,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
WATERBORNE (25%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>San Francisco Bay Area</u>							
Water Emergency Transportation Authority (WETA)	Preliminary Investigation and Environmental Review	Redwood City, City of Richmond, Antioch and Martinez	\$ 2,000,000	\$ 19,340,000	\$ -	March-11	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Final Design	City of Berkeley and City of Hercules	\$ 3,000,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	San Francisco Terminal and Vessel Construction	South San Francisco	\$ 6,340,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Maintenance Barge, Floats and Ramps	Central San Francisco	\$ 5,000,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Maintenance Facilities	City of Vallejo	\$ 5,000,000	\$ -	\$ 12,228	March-11	Grantee estimates milestone completion, in progress.
<u>San Francisco Bay Area</u>							
Dept. of Boating and Waterways (DBW)	San Francisco Terminal and Vessel Construction	South San Francisco	\$ 3,660,000	\$ 3,660,000	\$ -	June-09	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Northern Region – San Joaquin Corridor</u>							
CA Dept. of Transportation (Caltrans), Division of Rail	Forward Facing Cameras on Locomotives and Cab Cars	San Joaquin Corridor	\$ 450,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Oakland Maintenance Facility Safety and Security Improvements	City of Martinez, Oakland and Davis	\$ 150,000	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Security Cameras at San Joaquin Stations Modification	San Joaquin Corridor	\$ 663,930	\$ -	\$ -	March-11	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Onboard Passenger Information System, Phase I	San Joaquin Corridor	\$ 1,000,000	\$ 1,000,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
CA Dept. of Transportation (Caltrans), Division of Rail	Ticket Window Security Modification	City of Irvine, Solana Beach and Santa Barbara	\$ 48,500	\$ 48,500	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
<u>Southern Region – Surf liner Corridor</u>							
CA Dept. of Transportation (Caltrans), Division of Rail	Lighting Improvements for Platform and Parking Areas	Pacific Surfliner Corridor	\$ 70,000	\$ 70,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
CA Dept. of Transportation (Caltrans), Division of Rail	Security Enclosure for Equipment	Pacific Surfliner Corridor	\$ 28,000	\$ 28,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
CA Dept. of Transportation (Caltrans), Division of Rail	Public Announcement and Emergency Notification Improvements	Pacific Surfliner Corridor	\$ 356,000	\$ 356,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
CA Dept. of Transportation (Caltrans), Division of Rail	Security System with Panic Alarm Modification	City of Oceanside	\$ 11,500	\$ 11,500	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
CA Dept. of Transportation (Caltrans), Division of Rail	Video Security for Station, Platform, Mechanical and Operational Areas	Pacific Surfliner Corridor	\$ 1,286,000	\$ 1,286,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.

FY 2007-08 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Northern Region – Capitol Corridor</u>							
Capitol Corridor Joint Powers Authority (JPA)	Automated Ticket Validation Project	Capitol Corridor	\$ 500,000	\$ 500,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Capitol Corridor Joint Powers Authority (JPA)	Oakland Maintenance Facility Safety and Security Improvements	City of Oakland	\$ 150,000	\$ 60,000	\$ -	March-11	Grantee estimates milestone completion, in progress.
Capitol Corridor Joint Powers Authority (JPA)	Passenger Information Display Signs Maintenance and Upgrade Project	Capitol Corridor	\$ 750,000	\$ 750,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Capitol Corridor Joint Powers Authority (JPA)	Onboard Passenger Information System Pilot Program, Phase I	Capitol Corridor	\$ 500,000	\$ 315,000	\$ 4,842	March-11	Grantee estimates milestone completion, in progress.
<u>Southern Region – Metro link</u>							
Southern California Regional Rail Authority (Metrolink)	Fiber Optic Backbone on the River Subdivision	Pacific Surfliner Corridor	\$ 4,167,000	\$ 4,167,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Southern California Regional Rail Authority (Metrolink)	Forward Facing Cameras on 38 Locomotives	Pacific Surfliner Corridor	\$ 380,000	\$ 380,000	\$ -	March-11	Grantee is compliant in reaching milestones, project completed.
Southern California Regional Rail Authority (Metrolink)	Swing Gates and Fencing	Olive Subdivision, City of Antelope Valley, Orange and Ventura	\$ 1,489,070	\$ 325,000	\$ -	March-11	Grantee estimates milestone completion, in progress.
Southern California Regional Rail Authority (Metrolink)	Tunnel 25 Intrusion Detection	Pacific Surfliner Corridor	\$ 3,000,000	\$ 121,721	\$ 10,320	March-11	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Port of Oakland</u>						
Oakland, Port of	Wireless Truck Tracking, Phase I	Port of Oakland	\$ 1,000,000	\$ 994,310	December-10	Grantee is compliant in reaching milestones, project completed.
Oakland, Port of	Perimeter Intrusion Detection and Reporting System	Port of Oakland (Marine Terminals)	\$ 1,900,000	\$ 914,773	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Richmond</u>						
Richmond, Port of	Video Surveillance System	City of Richmond	\$ 754,507	\$ -	June-12	Grantee estimates milestone completion, in progress.
Richmond, Port of	Lighting Improvement Point	City of Richmond	\$ 2,650,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Humboldt Bay Harbor District</u>						
Humboldt Bay Harbor District	Threat Assessment	Humboldt Bay	\$ 300,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Humboldt Bay Harbor District	Surveillance System	Humboldt Bay	\$ 286,500	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Long Beach</u>						
Long Beach, Port of	Joint Command and Control Center Integration	Port of Long Beach	\$ 2,082,500	\$ 1,840,550	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Disaster Recovery System	Port of Long Beach	\$ 2,000,000	\$ 1,402,621	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Surveillance Equipment	Long Beach Harbor, Fire and Police Departments	\$ 400,000	\$ -	June-12	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B
PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Long Beach, Port of	Radio Frequency Identification Monitoring System	Port of Long Beach	\$ 2,337,500	\$ 2,274,147	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Public Address System	Port of Long Beach	\$ 968,345	\$ 570,037	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Interoperable Radios	Port of Long Beach	\$ 250,000	\$ 249,966	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Laser Imaging Equipment	Port of Long Beach	\$ 150,000	\$ 148,845	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Radiological and Nuclear Detection Equipment	Port of Long Beach	\$ 367,500	\$ -	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Underwater Surveillance Enhancement	Port of Long Beach	\$ 181,645	\$ 39,347	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Los Angeles Regional Common Operating Picture Program	Port of Long Beach	\$ 180,000	\$ 179,152	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Hyperbaric Chamber	Coast Guard and Harbor Patrol Dive Team	\$ 350,855	\$ -	June-12	Grantee estimates milestone completion, in progress.
Port of Los Angeles						
Los Angeles, Port of	Multi-Agency Maritime Facility	Port of Los Angeles	\$ 3,947,510	\$ -	June-12	Grantee estimates milestone completion, in progress.
Los Angeles, Port of	Multi-Agency Vehicle Inspection Facility	Port of Los Angeles	\$ 795,030	\$ -	June-12	Grantee estimates milestone completion, in progress.
Los Angeles, Port of	Automated Law Enforcement Responder Resource Tracking System	Port of Los Angeles	\$ 2,375,500	\$ -	June-12	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Los Angeles, Port of	Maritime Law Enforcement Officer Training	Port of Los Angeles	\$ 447,960	\$ -	June-12	Grantee estimates milestone completion, in progress.
Los Angeles, Port of	Administration Building Security Upgrade	Port of Los Angeles	\$ 2,500,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>San Diego Unified Port District</u>						
San Diego Unified Port District	Integrated Regional Seaport Broadband Fiber Optic Infrastructure	Port of San Diego	\$ 1,173,893	\$ 559,019	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Automated License Plate Readers	Port of San Diego	\$ 100,000	\$ 55,682	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Portable Emergency Electrical Generators, Phase I	Port of San Diego	\$ 151,107	\$ 151,107	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Patrol Vessel	Port of San Diego and Harbor Police Department	\$ 959,000	\$ 862,314	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Geospatial Information System	Port of San Diego	\$ 166,000	\$ 134,952	June-12	Grantee estimates milestone completion, in progress.
<u>Port of San Francisco</u>						
San Francisco, Port of	Closed Circuit Television System	San Francisco	\$ 1,000,000	\$ 118,760	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Security Lighting Improvements	San Francisco	\$ 1,435,000	\$ 1,190,450	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Security Guard Booths	San Francisco	\$ 175,000	\$ 54	June-12	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
San Francisco, Port of	Security Improvements	San Francisco	\$ 507,512	\$ 44,676	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Stockton</u>						
Stockton, Port of	Cargo Inspection Facility	Port of Stockton	\$ 1,731,500	\$ 1,731,381	December-10	Grantee is compliant in reaching milestones, project completed.
Stockton, Port of	Emergency Backup Power	Port of Stockton	\$ 519,220	\$ 510,707	December-10	Grantee is compliant in reaching milestones, project completed.
Stockton, Port of	5 Year Security Assessment	Port of Stockton	\$ 204,500	\$ 202,043	December-10	Grantee is compliant in reaching milestones, project completed.
Stockton, Port of	Improvised Explosive Device Plan	Port of Stockton	\$ 440,893	\$ 247,287	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Maritime Domain Awareness	Port of Stockton	\$ 266,467	\$ 179,150	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Temporary Secure Storage of Suspicious Cargo	Port of Stockton (Dock Ten)	\$ 444,500	\$ 333,206	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Patrol Cars	Stockton	\$ 120,000	\$ 27,740	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Digital Radios	Stockton	\$ 350,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Fixed Signs	Stockton	\$ 75,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Bullet Proof Vests	Stockton	\$ 15,000	\$ -	July-12	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Port of Redwood City</u>						
Redwood City, Port of	Emergency Operations Center Enhancement	Emergency Operation Center (EOC)	\$ 109,500	\$ 1,714	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Maritime Domain Awareness Enhancement and Mitigation	Port of Redwood City	\$ 245,000	\$ 74,885	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Emergency Response Plan , Phase I	Port of Redwood City	\$ 36,980	\$ 34,708	December-10	Grantee is compliant in reaching milestones, project completed.
Redwood City, Port of	Vulnerability Assessment Port Security Strategic Plan	Port of Redwood City	\$ 60,000	\$ 15,000	June-12	Grantee estimates milestone completion, in progress.
<u>Oxnard Harbor District, Port of Hueneme</u>						
Hueneme, Port of (Oxnard Harbor District)	Maritime Domain Awareness Port Detection Enhancements	Port of Hueneme	\$ 590,752	\$ 306,482	June-12	Grantee estimates milestone completion, in progress.
Hueneme, Port of (Oxnard Harbor District)	Perimeter Barrier and Surveillance Enhancements	Port of Hueneme	\$ 711,096	\$ 702,567	December-10	Grantee is compliant in reaching milestones, project completed.
Hueneme, Port of (Oxnard Harbor District)	Maritime Domain Awareness Regional Joint Control Center	Port of Hueneme	\$ 710,000	\$ 73,729	June-12	Grantee estimates milestone completion, in progress.
Hueneme, Port of (Oxnard Harbor District)	Emergency Planning and Preparedness Evaluation Exercise Program	Port of Hueneme	\$ 190,000	\$ 40,000	June-12	Grantee estimates milestone completion, in progress.
Hueneme, Port of (Oxnard Harbor District)	Mobile Emergency Operation Center	Port of Hueneme	\$ 20,000	\$ 20,000	June-12	Grantee is compliant in reaching milestones, project completed.
Hueneme, Port of (Oxnard Harbor District)	Emergency Operations Center Power	Port of Hueneme	\$ 239,213	\$ 43,996	June-12	Grantee estimates milestone completion, in progress.

FY 2007-08 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Hueneme, Port of (Oxnard Harbor District)	Fencing and Surveillance	Port of Hueneme	\$ 787	\$ 787	December-10	Grantee is compliant in reaching milestones, project completed.
<u>Port of Sacramento</u>						
Sacramento, Port of	Interoperable Communications	Port of Sacramento (Port Main Gate)	\$ 151,600	\$ 140,049	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Mobile Trailer Video Surveillance	Port of Sacramento	\$ 266,000	\$ 241,948	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Patrol Response Boat	Port of Sacramento	\$ 90,000	\$ 90,000	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Public Address and Emergency Notification System	Port of Sacramento	\$ 83,950	\$ 83,825	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Main Gate Modification and Truck Scales	Port of Sacramento	\$ 157,610	\$ -	June-12	Grantee estimates milestone completion, in progress.
Sacramento, Port of	Camera System Upgrade	Port of Sacramento	\$ 277,568	\$ 269,743	December-10	Grantee is compliant in reaching milestones, project completed.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Tahoe Regional Planning Agency</u>									
Tahoe Regional Planning Agency, Placer (CTPA)	Security Cameras	Tahoe Area Regional Transit, Placer CTPA	\$ 15,044	\$ 641	\$ 15,685	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
South Lake Tahoe (BlueGo)	Bus Garage and South Y Transit Station Improvements	Tahoe Area Regional Transit, Placer CTPA	\$ 16,159	\$ 3,841	\$ 20,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Metropolitan Transportation Commission</u>									
Alameda-Contra Costa Transit District (AC Transit)	Revenue Vehicle Surveillance Cameras and System	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 581,219	\$ 1,567,169	\$ 2,148,388	\$ 4,680	\$ 38	March-12	Grantee estimates milestone completion, in progress.
Central Contra Costa Transit Authority (CCCTA)	Perimeter Security	Central Contra Costa County	\$ 31,631	\$ 85,288	\$ 116,919	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Eastern Contra Costa Transit Authority (TriDelta Transit)	Disaster Preparedness Communications Equipment	Eastern Contra Costa County	\$ 32,834	\$ -	\$ 32,834	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Eastern Contra Costa Transit Authority (TriDelta Transit)	Transit Facility Security Enhancements	Eastern Contra Costa County	\$ 14,607	\$ -	\$ 14,607	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Fairfield and Suisun Transit (FAST)	Security Camera Enhancements	City of Fairfield	\$ 8,058	\$ 12,078	\$ 20,136	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Golden Gate Bridge, Highway and Trans. District (GoldenGate Transit)	Advance Communication Information System - Subscriber Equipment	San Francisco Bay Area	\$ 217,103	\$ 585,385	\$ 802,488	\$ -	\$ 376	December-12	Grantee estimates milestone completion, in progress.
Livermore and Amador Valley Transit Authority (LAVTA)	Radio Frequency (RF)	Livermore and Amador Valley	\$ 19,856	\$ 26,768	\$ 46,624	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Integrated Security Center Upgrade	San Mateo Valley	\$ -	\$ 30,809	\$ 30,809	\$ -	\$ 700	March-12	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Two Anti-Terrorism Substation (2)	San Mateo Valley	\$ -	\$ 110,177	\$ 110,177	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Right of Way Fencing, Phase II	San Mateo Valley	\$ 206,460	\$ -	\$ 206,460	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Peninsula Corridor Joint Powers Board (CalTrain)	Safety and Security Improvements, Phase II	San Mateo Valley	\$ -	\$ 104,000	\$ 104,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Closed Circuit TVs at CEMOF, Phase II	San Mateo Valley	\$ 46,400	\$ -	\$ 46,400	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Peninsula Corridor Joint Powers Board (CalTrain)	Cameras-on-Trains, Phase II	San Mateo Valley	\$ 1,241	\$ 440,159	\$ 441,400	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Site Hardening	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 1,912,853	\$ 1,887,147	\$ 3,800,000	\$ 43,497	\$ 5,922	March-12	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Cameras, Monitors, CCTV Support	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ -	\$ 2,570,567	\$ 2,570,567	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Public Address System at 9 Subway Stations	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 700,000	\$ -	\$ 700,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Francisco Bay Area Rapid Transit District (BART)	Transit Infrastructure Hardening	Alameda-Contra Costa County, Bay Area and City of San Francisco	\$ 754,058	\$ 4,620,646	\$ 5,374,704	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Mateo County Transit District (SamTrans)	Integrated Security Center Upgrade	Caltrain Right-of-Way	\$ -	\$ 109,231	\$ 109,231	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Mateo County Transit District (SamTrans)	Fire Alarm System Upgrade	Caltrain Right-of-Way	\$ 299,324	\$ 697,851	\$ 997,175	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Clara Valley Transportation Authority (VTA)	CCTV Video on Demand at the Guadalupe Light Rail Division	Santa Clara County	\$ -	\$ 589,415	\$ 589,415	\$ 614,457	\$ 24,317	March-12	Grantee estimates milestone completion, in progress.
Santa Clara Valley Transportation Authority (VTA)	Install Emergency Generator at the Guadalupe Operating Division	Santa Clara County	\$ 890,054	\$ 52,133	\$ 942,187	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Clara Valley Transportation Authority (VTA)	Laser Intrusion Detection System at the Hamilton LRS	Santa Clara County	\$ -	\$ 562,994	\$ 562,994	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Clara Valley Transportation Authority (VTA)	Chaboya Bus Operating Division Site Hardening	Santa Clara County	\$ -	\$ 982,282	\$ 982,282	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Santa Clara Valley Transportation Authority (VTA)	Cameras on Buses	Santa Clara County	\$ -	\$ 213,070	\$ 213,070	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Rosa (CityBus)	Transfer Center Transit Surveillance Cameras	City of Santa Rosa	\$ 6,794	\$ 18,319	\$ 25,113	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Sonoma County Transit (SCT)	Cloverdale Depot Video Surveillance Equipment	Sonoma Valley	\$ 8,607	\$ 23,208	\$ 31,815	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Vallejo Transit (VT)	Bus Maintenance Facility Transit Security Enhancements	City of Vallejo	\$ 36,675	\$ 98,887	\$ 135,562	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Western Contra Costa Transit Authority (WestCAT)	Site Security Upgrade	City of Hercules	\$ 15,358	\$ 41,414	\$ 56,772	\$ -	\$ 27	March-12	Grantee estimates milestone completion, in progress.
<u>Sacramento Area Council of Governments</u>									
Elk Grove Transit (E-Tran)	Vehicle Location Project	City of Elk Grove	\$ 151,000	\$ 6,522	\$ 157,522	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Sacramento Regional Transit District (SRTD)	Automated Vehicle Location	Sacramento County	\$ 848,380	\$ 706,507	\$ 1,554,887	\$ 117	\$ 201	March-12	Grantee estimates milestone completion, in progress.
Paratransit Inc., Consolidated Transportation Services Agency (CTSA)	Mobile Incident Command Operations and Communications	Sacramento County	\$ 56,309	\$ -	\$ 56,309	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Paratransit Inc., Consolidated Transportation Services Agency (CTSA)	Onboard, Digital Surveillance Systems	Sacramento County	\$ 79,041	\$ -	\$ 79,041	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Yolo County Transportation District (Yolobus)	Shelters and Solar Light	City of Woodland	\$ 18,700	\$ 16,426	\$ 35,126	\$ -	\$ 1,210	March-12	Grantee estimates milestone completion, in progress.
Yolo County Transportation District (Yolobus)	Route Match/AVL Connection	City of Woodland	\$ 85,000	\$ -	\$ 85,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Yolo County Transportation District (Yolobus)	Emergency CNG Powered Backup Generator	City of Woodland	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Davis, City of	Davis Bus Stop and Facility Improvements, Phase II	City of Davis	\$ -	\$ 20,292	\$ 20,292	\$ -	\$ -	April-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Yuba Sutter Transit Authority (YSTA)	Facility Security Project	Yuba County and Sutter County	\$ 130,471	\$ 7,969	\$ 138,440	\$ -	\$ 90	March-12	Grantee estimates milestone completion, in progress.
<u>Alpine County Transportation Commission</u>									
<u>Amador County Transportation Commission</u>									
Amador Regional Transit System (ARTS)	Sutter Hill Transit Center	Yuba County	\$ 30,719	\$ 2,417	\$ 33,136	\$ -	\$ 66	March-12	Grantee estimates milestone completion, in progress.
<u>Butte County Association of Governments</u>									
Butte County Transit (BCT)	Security cameras installed on buses	Butte County	\$ 175,286	\$ 6,692	\$ 181,978	\$ 120,019	\$ 339	March-12	Grantee estimates milestone completion, in progress.
<u>Calaveras Council of Governments</u>									
<u>Colusa County Local Transportation Commission</u>									
<u>Del Norte Local Transportation Commission</u>									
Del Norte Local Transportation Commission (LTC)	Interoperable Mobile Radio Communications for Redwood Coast Transit	Del Norte County	\$ 23,546	\$ -	\$ 23,546	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>El Dorado County Local Transportation Commission</u>									
El Dorado Transit (EDT)	Transit Facility Security Systems	El Dorado County	\$ 114,306	\$ 10,548	\$ 124,854	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Fresno County Council of Governments</u>									
Clovis Transit Stageline (CTS)	Transit Security Cameras	City of Clovis	\$ 72,340	\$ 914	\$ 73,254	\$ 468	\$ 9	March-11	Grantee estimates milestone completion, in progress.
City of Fresno (FAX)	Facility Access Control	City of Fresno	\$ -	\$ 93,248	\$ 93,248	\$ -	\$ -	December-11	Grantee estimates milestone completion, in progress.
City of Fresno (FAX)	On-Bus Video Surveillance Equipment	City of Fresno	\$ 482,515	\$ -	\$ 482,515	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Fresno County Rural Transit Agency (FCRTA)	On-Board Video Surveillance Equipment, Phase II	Fresno County	\$ 166,625	\$ 4,316	\$ 170,941	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Glenn County Local Transportation Commission</u>									
<u>Humboldt County Association of Governments</u>									
<u>Imperial County Transportation Commission</u>									
Imperial Valley Transit (Go Blue)	IVC Transfer Terminal, Phase II	City of El Centro	\$ 133,338	\$ -	\$ 133,338	\$ -	\$ -	June-11	Grantee estimates milestone completion, in progress.
<u>Inyo County Local Transportation Commission</u>									
Inyo County Local Transportation Commission (LTC)	Security Fencing for Bus Storage Area	Inyo County	\$ 15,093	\$ 3,168	\$ 18,261	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Kern County Transportation Commission</u>									
Arvin Transportation Service (ATS)	Transportation First Response Emergency Surveillance System	City of Arvin	\$ 12,577	\$ 607	\$ 13,184	\$ 680	\$ 159	March-12	Grantee estimates milestone completion, in progress.
Arvin Transportation Service (ATS)	Transportation Surveillance System, Phase I	City of Arvin	\$ 265,428	\$ -	\$ 265,428	\$ -	\$ -	6/31/2012	Grantee estimates milestone completion, in progress.
California City Dial-a-Ride	Security Cameras at Corporation Yard	City of California City	\$ 10,958	\$ 203	\$ 11,161	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Delano Transit (DT)	Security Cameras on Busses and Transit Center, Phase II	City of Delano	\$ 41,030	\$ 518	\$ 41,548	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Kern Regional Transit (KRT)	Security Gate at Victor Street Road Yard	City of Bakersfield	\$ 138,095	\$ 6,113	\$ 144,208	\$ 76	\$ -	March-12	Grantee estimates milestone completion, in progress.
Taft Area Transit (TAT)	Physical Security Enhancement Equipment	City of Taft	\$ 7,035	\$ 2,629	\$ 9,664	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Kings County Association of Governments</u>									
Corcoran Area Transit (CAT)	Retrofit Buses with New Surveillance System	City of Corcoran	\$ 38,826	\$ 587	\$ 39,413	\$ -	\$ 18	June-11	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Kings Area Rural Transit (KART)	Facility Security Enhancement	City of Hanford	\$ 79,897	\$ 23,364	\$ 103,261	\$ -	\$ 711	June-11	Grantee estimates milestone completion, in progress.
<u>Lake County City Planning Council</u>									
Lake Transit Authority (LTA)	Interoperable Mobile Radio Communications for Lake Transit	City of Lower Lake	\$ 51,786	\$ 2,888	\$ 54,674	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Lassen County Local Transportation Commission</u>									
Lassen Rural Bus (LRB)	Automatic Vehicle Location and Camera System	City of Susanville	\$ 28,712	\$ 1,444	\$ 30,156	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Los Angeles County Transportation Commission</u>									
Antelope Valley Transit Authority (AVTA)	Video Surveillance & Controlled Facility Access	City of Lancaster	\$ -	\$ 95,786	\$ 95,786	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Commerce Municipal Bus Line (CMBL)	Video Surveillance System	City of Commerce	\$ -	\$ 21,323	\$ 21,323	\$ 21,323	\$ -	August-10	Grantee estimates milestone completion, in progress.
Culver CityBus (CCB)	Security Video Camera Equipment for Transportation Facility	City of Culver City	\$ -	\$ 66,090	\$ 66,090	\$ -	\$ -	December-11	Grantee estimates milestone completion, in progress.
Foothill Transit (FT)	Transit Operations/Administration Facilities Hardening	Los Angeles County	\$ -	\$ 327,193	\$ 327,193	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Gardena Municipal Bus Line (GMBL)	Facility Interior Security Camera Enhancements	City of Gardena	\$ -	\$ 76,732	\$ 76,732	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Long Beach Transit (LBT)	Transit Mall Security Lighting & Surveillance Cameras	Los Angeles County	\$ -	\$ 371,122	\$ 371,122	\$ 286,933	\$ -	December-10	Grantee estimates milestone completion, in progress.
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Metro Rail Gating	Los Angeles County	\$ 4,900,000	\$ -	\$ 4,900,000	\$ -	\$ 151,596	March-12	Grantee estimates milestone completion, in progress.
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Advanced Transit Management System Narrowband Frequency	Los Angeles County	\$ 994,286	\$ 7,805,714	\$ 8,800,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Blue & Green Line Transit Passenger Information System	Los Angeles County	\$ 2,403,043	\$ -	\$ 2,403,043	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Santa Monica Municipal Bus Line, Big Blue Bus (BBB)	Security Improvements	City of Santa Monica	\$ -	\$ 267,091	\$ 267,091	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Torrance Community Transit (TCT), Municipal Area Express (MAX)	On Board Security Camera Enhancements For Transit Buses, Phase II	City of Torrance	\$ -	\$ 115,470	\$ 115,470	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Madera County Local Transportation Commission</u>									
Madera Area Express (MAX)	Security Bollards and Digital Video Security System	City of Madera	\$ 43,064	\$ -	\$ 43,064	\$ -	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Mariposa County Local Transportation Commission</u>									
<u>Mendocino Council of Governments</u>									
Mendocino Transit Authority (MTA)	Onboard Security Cameras, system enhancement	City of Ukiah	\$ 23,090	\$ 7,292	\$ 30,382	\$ 30,382	\$ -	June-11	Grantee estimates milestone completion, in progress.
Mendocino Transit Authority (MTA)	Ukiah Yard Security Cameras	City of Ukiah	\$ 20,000	\$ -	\$ 20,000	\$ 20,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
Mendocino Transit Authority (MTA)	Willits Yard Security Cameras	City of Ukiah	\$ 5,000	\$ -	\$ 5,000	\$ 5,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
Mendocino Transit Authority (MTA)	Point Arena Yard Security Cameras	City of Ukiah	\$ 4,000	\$ -	\$ 4,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Mendocino Transit Authority (MTA)	Fort Bragg Yard Generator	City of Ukiah	\$ 17,104	\$ -	\$ 17,104	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Mendocino Transit Authority (MTA)	Fort Bragg Yard Security Cameras	City of Ukiah	\$ 4,000	\$ -	\$ 4,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Merced County Association of Governments</u>									
Merced County Transit (MCT)	Video System, Phase II	Merced County	\$ 197,606	\$ 8,683	\$ 206,289	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Modoc County Local Transportation Commission</u>									

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Modoc County (Sage Stage)	Transit Security and Communications	Modoc County	\$ 7,940	\$ -	\$ 7,940	\$ -	\$ 5	March-12	Grantee estimates milestone completion, in progress.
<u>Mono County Local Transportation Commission</u>									
Inyo Mono Transit (IMT), Carson Ridgecrest Eastern Sierra (CREST)	Security Lighting for Eastern Sierra Transit Authority	Mono County	\$ 11,020	\$ -	\$ 11,020	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Monterey County Transportation</u>									
Monterey and Salinas Transit (MST)	MST Facilities System Security	Monterey County	\$ 344,494	\$ 58,121	\$ 402,615	\$ -	\$ 8,403	December-11	Grantee estimates milestone completion, in progress.
<u>Nevada County Local Transportation Commission</u>									
Nevada County Gold Country Stage (GCS)	Transit and Bus Stop Improvements, Phase II	Nevada County	\$ 67,668	\$ 4,499	\$ 72,167	\$ -	\$ -	December-11	Grantee estimates milestone completion, in progress.
<u>Orange County Transportation Authority</u>									
Orange County Transportation Authority (OCTA)	License Plate Recognition for Transit Police Vehicles	Orange County	\$ 60,001	\$ 24,999	\$ 85,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Orange County Transportation Authority (OCTA)	Transit Communications System Upgrades	Orange County	\$ 2,425,154	\$ 1,010,420	\$ 3,435,574	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Placer County Local Transportation Commission</u>									
Auburn Transit	Corporation Yard Surveillance System	City of Auburn	\$ 8,347	\$ 694	\$ 9,041	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
City of Lincoln Transit (COLT)	Transit Station Security	City of Lincoln	\$ 23,814	\$ 233	\$ 24,047	\$ 13,800	\$ 1	October-10	Grantee estimates milestone completion, in progress.
Placer County, Dept. of Public Works (DPW), Rocklin	City of Rocklin Bus Stop Safety and Security Improvements	Placer C.T.P.A. and City of Rocklin	\$ 33,071	\$ -	\$ 33,071	\$ -	\$ 33	March-12	Grantee estimates milestone completion, in progress.
Placer County, Dept. of Public Works (DPW)	Automated Vehicle Location and Inspection System, Phase II	Placer C.T.P.A.	\$ 15,129	\$ -	\$ 15,129	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Roseville Public Transportation	Onboard Recording Video Surveillance Cameras	City of Roseville	\$ 67,646	\$ 5,671	\$ 73,317	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Placer County, Dept. of Public Works (DPW), Colfax	Colfax Station Camera Security System	City of Colfax	\$ 1,170	\$ -	\$ 1,170	\$ -	\$ 2	March-12	Grantee estimates milestone completion, in progress.
Placer County, Dept. of Public Works (DPW), Colfax	Colfax Station Camera Security System	City of Colfax	\$ 4,154	\$ -	\$ 4,154	\$ -	\$ -	June-12	Grantee estimates milestone completion, in progress.
West Placer, Consolidated Transportation Services Agency (CTSA)	Placer County Bus Stop Safety and Security Improvements, Phase II	Placer County	\$ -	\$ 10,445	\$ 10,445	\$ -	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Plumas County Local Transportation Commission</u>									
<u>Riverside County Local Transportation Commission</u>									
Banning Transit Dial-a-Ride (BTDAR)	Security Cameras on Buses	City of Banning	\$ 48,818	\$ 1,182	\$ 50,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Beaumont Transit (Cherry Valley Dial-a-Ride, BT)	Onboard Security Cameras	City of Beaumont	\$ 27,783	\$ 717	\$ 28,500	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Corona Cruiser (Dial-a-Ride CC)	On-Board Video Surveillance Equipment and Recording System	City of Corona	\$ 32,423	\$ 2,577	\$ 35,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Riverside Transit Services (UCR)	Special Transportation Parking Lot and Building, Phase II	City of Riverside	\$ 27,673	\$ 2,327	\$ 30,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Palo Verde Valley Transit Agency (Desert Roadrunner)	Palo Verde Valley Transit Agency Security Cameras	City of Blythe	\$ 23,932	\$ 938	\$ 24,870	\$ -	\$ 23	January-11	Grantee estimates milestone completion, in progress.
Riverside County Transportation Commission (RCTC)	Rail Station Surveillance and Security Upgrade	Riverside County	\$ 263,580	\$ 84,020	\$ 347,600	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Security Warning Signs at RTA Facilities	City of Riverside	\$ -	\$ 2,200	\$ 2,200	\$ 128,470	\$ 16,365	March-13	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Security Wall/Fence/Gate Construction Around RTA Facilities	City of Riverside	\$ 698,965	\$ -	\$ 698,965	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Riverside Transit Agency (RTA)	Additional Security Lighting System for Riverside Facility	City of Riverside	\$ 98,848	\$ 61,152	\$ 160,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Alarm Installation in Coin Counting Building	City of Riverside	\$ -	\$ 3,300	\$ 3,300	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Riverside Transit Agency (RTA)	Generator Mount for Mobile Command Vehicle	City of Riverside	\$ -	\$ 1,000	\$ 1,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
SunLine Transit Agency (STA)	Safety and Security Enhancement Project	Thousand Palms	\$ 331,800	\$ 71,808	\$ 403,608	\$ -	\$ 38	March-12	Grantee estimates milestone completion, in progress.
San Benito County Council of Governments									
San Benito County Transit (SBCT)	San Benito County Transit Facility	San Benito County	\$ 46,712	\$ -	\$ 46,712	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Bernardino County Transportation Commission									
Needles Area Transit (NAT)	Needles Transit Services	City of Needles	\$ 6,807	\$ -	\$ 6,807	\$ -	\$ 1,445	March-11	Grantee estimates milestone completion, in progress.
Morongo Basin Transit Authority (MBTA)	Emergency Generator	City of Morongo	\$ 67,685	\$ 4,888	\$ 72,573	\$ 72,598	\$ 25	March-12	Grantee estimates milestone completion, in progress.
Mountain Area Regional Transit Authority (MARTA)	Security Enhancements	City of Big Bear Lake	\$ 54,655	\$ 3,287	\$ 57,942	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
OmniTrans	On Board Bus Video Surveillance System	San Bernardino County	\$ 1,189,746	\$ 128,566	\$ 1,318,312	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Victor Valley Transit Authority (VVTA)	Security Enhancements for Administration, Operations and Maintenance Facility	City of Victor Valley	\$ 236,419	\$ 18,692	\$ 255,111	\$ -	\$ 4,867	April-10	Grantee estimates milestone completion, in progress.
San Diego Association of Governments									
North San Diego County Transit Development Board	Positive Train Control	San Diego County	\$ 350,538	\$ 243,662	\$ 594,200	\$ 50,967	\$ 2,629	March-12	Grantee estimates milestone completion, in progress.
North San Diego County Transit Development Board	Sprinter Network Back-Up	San Diego County	\$ 266,294	\$ -	\$ 266,294	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>San Diego Metropolitan Transit Development Board</u>									
San Diego Metropolitan Transit System (MTS)	Enhance Infrastructure Protection	San Diego County	\$ 1,864,394	\$ 915,051	\$ 2,779,445	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>San Joaquin County Council of Governments</u>									
Escalon Dial-a-Ride (EDAR)	Purchase Radio Communication Equipment	City of Escalon	\$ 15,000	\$ -	\$ 15,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Lodi Transit Division Dial-a-Ride (Grapeline)	Transit Parking Structure Security Cameras and Related Equipment	City of Lodi	\$ 57,600	\$ 3,731	\$ 61,331	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Manteca, San Joaquin Regional Transit District (RTD)	Bus Stop Security	City of Manteca	\$ 35,000	\$ -	\$ 35,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Joaquin Regional Transit District (RTD)	Real-Time Passenger Information System	San Joaquin County	\$ 328,282	\$ -	\$ 328,282	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Joaquin Regional Transit District (RTD)	Physical Security Enhancement Project	San Joaquin County	\$ -	\$ 108,882	\$ 108,882	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Tracy (Tracer)	Security Cameras	City of Tracy	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>San Luis Obispo County Council of Governments</u>									
Atascadero Transit (Dial-a-Ride, AT)	Driver and Vehicle Safety Enhancement	City of Atascadero	\$ 18,880	\$ 560	\$ 19,440	\$ 16,003	\$ 5	December-10	Grantee estimates milestone completion, in progress.
San Luis Obispo Regional Transit Authority (SLORTA)	Facility Safety and Security Electronic Fare Collection System	San Luis Obispo County	\$ 193,811	\$ 23,846	\$ 217,657	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
San Luis Obispo, City of (SLO Transit)	Transit Bus Radio System Replacement, Phase II	City of San Luis Obispo	\$ -	\$ 4,561	\$ 4,561	\$ -	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Santa Barbara County Association of Governments</u>									
Easy Lift Transportation (ELT)	Paratransit Emergency Response and Preparedness	City of Buellton, Lompoc and Solvang	\$ 6,140	\$ -	\$ 6,140	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
City of Lompoc Transit (COLT)	Transit Center and On-Board Bus Security System	City of Buellton, Lompoc and Solvang	\$ 48,887	\$ 1,414	\$ 50,301	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Barbara County Association of Governments	Transit Automatic Vehicle Location and Surveillance Camera Program	Santa Barbara County	\$ 31,965	\$ 529	\$ 32,494	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Barbara Metropolitan Transit District (MTD)	Backup Generator Design and Installation for Transit Facilities	City of Santa Maria	\$ 157,293	\$ 82,839	\$ 240,132	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Santa Maria Area Transit (SMAT)	Surveillance and Security System for Transit Properties	City of Santa Maria	\$ 96,272	\$ 6,835	\$ 103,107	\$ -	\$ 6,789	March-11	Grantee estimates milestone completion, in progress.
<u>Santa Cruz County Transportation Commission</u>									
Santa Cruz Metropolitan Transit District (MTD)	METRO Comprehensive Security and Surveillance System	Santa Cruz County	\$ 212,337	\$ 228,168	\$ 440,505	\$ -	\$ 1,298	March-12	Grantee estimates milestone completion, in progress.
<u>Shasta County Regional Transportation Planning</u>									
Redding Area Bus Authority (RABA)	Install Video Surveillance and Automatic Vehicle Location Equipment	City of Redding	\$ 146,125	\$ 7,436	\$ 153,561	\$ -	\$ 204	March-11	Grantee estimates milestone completion, in progress.
<u>Sierra County Local Transportation Commission</u>									
Sierra County Local Transportation Commission (SCLTC)	Interoperable Communications	City of Downieville	\$ 2,850	\$ -	\$ 2,850	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Siskiyou County Transportation Commission</u>									
Siskiyou Transit (STAGE)	Camera System, Phase II	Siskiyou County	\$ 37,262	\$ 1,672	\$ 38,934	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Stanislaus Council of Governments</u>									
Modesto Area Express (MAX)	Automatic Vehicle Location, Cameras and Radios	City of Modesto	\$ 93,394	\$ 25,606	\$ 119,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Stanislaus Regional Transit (START)	Video Surveillance Camera and Automatic Vehicle Location System	County of Stanislaus	\$ 167,598	\$ 2,511	\$ 170,109	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Riverbank and Oakdale Transit Authority (ROTA)	Remote Cameras for 8 Bus Shelters in Oakdale	City of Riverbank	\$ 140,517	\$ -	\$ 140,517	\$ 95,929	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Tehama County Transportation Commission</u>									
Tehama Rural Area eXpress (TRAX)	Bus Stop Safety with Americans with Disabilities Act Improvements	Tehama County	\$ 49,385	\$ -	\$ 49,385	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Trinity County Transportation Commission</u>									
Trinity County Transportation Commission (TCTC)	Automatic Vehicle location and Camera System, Phase II	City of Weaverville	\$ 11,275	\$ 232	\$ 11,507	\$ -	\$ -	February-11	Grantee estimates milestone completion, in progress.
<u>Tulare County Association of Governments</u>									
Tulare County Association of Governments	Facility Security	City of Dinuba	\$ 22,043	\$ -	\$ 22,043	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Tulare Transit Express (TTE)	City of Tulare	City of Tulare	\$ 44,423	\$ 2,024	\$ 46,447	\$ -	\$ 22	March-12	Grantee estimates milestone completion, in progress.
Tulare County Transit (TCT)	Tulare County Area Transit Security Improvements	Tulare County	\$ 111,563	\$ 1,198	\$ 112,761	\$ -	\$ 519	June-12	Grantee estimates milestone completion, in progress.
Visalia City Coach (VCC)	Lighting Equipment at Bus Stops	City of Visalia	\$ 110,115	\$ 9,043	\$ 119,158	\$ -	\$ 389	March-12	Grantee estimates milestone completion, in progress.
<u>Tuolumne County and Cities Planning Council</u>									
Tuolumne County Transit (TCT)	Repeater and Radio Replacement	Tuolumne County	\$ 47,171	\$ -	\$ 47,171	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Ventura County Transportation Commission</u>									
Gold Coast Transit (GCT)	Drive-Cam for Supervisor and Support Vehicles	City of Oxnard	\$ 3,107	\$ 26,893	\$ 30,000	\$ -	\$ -	December-12	Grantee estimates milestone completion, in progress.
Gold Coast Transit (GCT)	Operations and Maintenance Facility Security Upgrade	City of Oxnard	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>8879.58(a)(2)</u>	<u>8879.58(a)(3)</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Ventura County Transportation Commission (VCTC)	Metrolink Safety Enhancements, Phase II	Ventura County	\$ 67,664	\$ -	\$ 67,664	\$ -	\$ -	November-09	Grantee estimates milestone completion, in progress.
Ventura Intercity Service Transit Authority (VISTA)	City of Ventura Transit Facility Surveillance Camera System	City of Ventura	\$ 110,000	\$ -	\$ 110,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Simi Valley Transit (SVT)	Security Fencing and Lighting	City of Simi Valley	\$ 200,000	\$ -	\$ 200,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Thousand Oaks Transit (TOT)	Transit Center Security Cameras	City of Thousand Oaks	\$ 45,000	\$ -	\$ 45,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Thousand Oaks Transit (TOT)	Transit Onboard Security Cameras	City of Thousand Oaks	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
WATERBORNE (25%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>EARNED INTEREST</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
San Francisco Bay Area							
Water Emergency Transportation Authority (WETA)	Preliminary Investigations and Environmental Review	Alameda County, City of Vallejo and N. Bay	\$ 1,250,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Final Design	City of Berkeley and Hercules	\$ 2,500,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	San Francisco Berthing Facilities	San Francisco Bay Area	\$ 4,000,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Maintenance Barge, Floats and Ramps	San Francisco Bay Area	\$ 10,250,000	\$ -	\$ -	March-12	Grantee estimates milestone completion, in progress.
Water Emergency Transportation Authority (WETA)	Maintenance Facilities	San Francisco Bay Area	\$ 7,000,000	\$ 31,562	\$ 15,777	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Northern Region – San Joaquin Corridor</u>						
CA Dept. of Transportation (Caltrans), Division of Rail	Lighting Upgrades at Mechanical Facilities and Stations	San Joaquin Corridor	\$ 300,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Security Operations Center at the Oakland Maintenance Facility	City of Oakland	\$ 500,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Oakland Maintenance Facility Safety and Security Improvements	City of Oakland	\$ 110,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Right of Way Crossing Barriers and Swing Gates	San Joaquin Corridor	\$ 145,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	No Trespassing Signage	San Joaquin Corridor	\$ 145,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Security Cameras	San Joaquin Corridor	\$ 1,200,010	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Southern Region – Surf liner Corridor</u>						
CA Dept. of Transportation (Caltrans), Division of Rail	Lighting Improvements and Replacement on Platform	Pacific Surfliner Corridor	\$ 150,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Public Announcement System Improvements	Pacific Surfliner Corridor	\$ 200,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Security Systems with Panic Alarms	Pacific Surfliner Corridor	\$ 135,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
CA Dept. of Transportation (Caltrans), Division of Rail	Passenger Information Display Sign Maintenance and Upgrade	Pacific Surfliner Corridor	\$ 689,000	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
CA Dept. of Transportation (Caltrans), Division of Rail	Video Security System Improvements and Upgrades	Pacific Surfliner Corridor	\$ 489,930	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Northern Region – Capitol Corridor</u>						
Capitol Corridor Joint Powers Authority (JPA)	Installation of Access Control Devices and Signage along Right of Way	Capitol Corridor	\$ 300,000	\$ 140,000	March-12	Grantee estimates milestone completion, in progress.
Capitol Corridor Joint Powers Authority (JPA)	Automated Ticket Validation	Capitol Corridor	\$ 150,000	\$ 150,000	March-12	Grantee is compliant in reaching milestones, project completed.
Capitol Corridor Joint Powers Authority (JPA)	Oakland Maintenance Facility Improvements, Phase II	City of Oakland	\$ 100,000	\$ 100,000	March-12	Grantee is compliant in reaching milestones, project completed.
Capitol Corridor Joint Powers Authority (JPA)	Security Camera Installation	Capitol Corridor	\$ 650,000	\$ 380,000	March-12	Grantee estimates milestone completion, in progress.
Capitol Corridor Joint Powers Authority (JPA)	Security Operations Command Center	Capitol Corridor	\$ 500,000	\$ 500,000	March-12	Grantee is compliant in reaching milestones, project completed.
Capitol Corridor Joint Powers Authority (JPA)	Wireless Network Development Plan	Capitol Corridor	\$ 200,000	\$ 200,000	March-12	Grantee is compliant in reaching milestones, project completed.
<u>Southern Region – Metro link</u>						
Southern California Regional Rail Authority (Metrolink)	Inward Facing Cameras in 52 Locomotives and 57 New Cab Cars	Pacific Surfliner Corridor	\$ 402,000	\$ 402,000	March-12	Grantee is compliant in reaching milestones, project completed.
Southern California Regional Rail Authority (Metrolink)	New Positive Train Control Compatible Dispatch System	Pacific Surfliner Corridor	\$ 6,000,000	\$ 6,000,000	March-12	Grantee is compliant in reaching milestones, project completed.
Southern California Regional Rail Authority (Metrolink)	Safety Retrofits to Metrolink Rolling Stock	Pacific Surfliner Corridor	\$ 830,000	\$ -	March-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Southern California Regional Rail Authority (Metrolink)	Wayside Signal Relocation/Reconfiguration at Selected Locations	Pacific Surfliner Corridor	\$ 982,060	\$ -	March-12	Grantee estimates milestone completion, in progress.
<u>Northern Region – San Joaquin Corridor</u>						
Altamont Commuter Express (ACE)	Camera Surveillance Equipment	San Joaquin Corridor	\$ 600,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
Altamont Commuter Express (ACE)	Interoperable Communications Equipment	San Joaquin Corridor	\$ 200,000	\$ -	March-12	Grantee estimates milestone completion, in progress.
Altamont Commuter Express (ACE)	Radiation Detection Equipment	San Joaquin Corridor	\$ 22,000	\$ 22,000	March-12	Grantee is compliant in reaching milestones, project completed.

FY 2008-09 PROP 1B
PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Port of Oakland</u>						
Oakland, Port of	Comprehensive Geospatial Security Mapping	Port of Oakland	\$ 335,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Oakland, Port of	Fiber Optic Telecommunication Linkage	Port of Oakland and Police Department	\$ 196,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Oakland, Port of	Wireless Truck Tracking and Reporting System, Phase II	Port of Oakland	\$ 2,800,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Richmond</u>						
Richmond, Port of	Operation Security Center	Port of Richmond	\$ 2,537,889	\$ -	June-12	Grantee estimates milestone completion, in progress.
Richmond, Port of	Emergency Generators	Port of Richmond	\$ 500,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Richmond, Port of	Port Security Enhancement	Port of Richmond	\$ 750,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Humboldt Bay Harbor District</u>						
Humboldt Bay Harbor District	Catastrophic Incident Planning, Response and Recovery	Humboldt Bay	\$ 1,861,335	\$ 45,574	June-12	Grantee estimates milestone completion, in progress.
Humboldt Bay Harbor District	Enhance Transportation and Maritime Security	Humboldt Bay	\$ 664,034	\$ 544,034	December-10	Grantee is compliant in reaching milestones, project completed.
Humboldt Bay Harbor District	Strengthen Communications Capabilities	Humboldt Bay	\$ 44,500	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Long Beach</u>						

FY 2008-09 PROP 1B
PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Long Beach, Port of	Port Wide Security Equipment	Port of Long Beach	\$ 4,776,750	\$ -	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Underwater Surveillance Enhancement	Port of Long Beach	\$ 650,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Physical Security Systems and Equipment	Port of Long Beach	\$ 3,200,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Closed Circuit Television System Enhancements	Port of Long Beach	\$ 1,000,000	\$ 890,290	December-10	Grantee is compliant in reaching milestones, project completed.
Long Beach, Port of	Security Radio Frequency Identification Monitoring System	Port of Long Beach	\$ 2,450,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Long Beach, Port of	Joint Command and Control Center Integration	Port of Long Beach	\$ 550,000	\$ 315,874	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Los Angeles</u>						
Los Angeles, Port of	Port Surveillance	Port of Los Angeles	\$ 5,014,938	\$ -	June-12	Grantee estimates milestone completion, in progress.
Los Angeles, Port of	Port Security Enhancement Equipment	Port of Los Angeles	\$ 4,910,989	\$ 522,500	June-12	Grantee estimates milestone completion, in progress.
<u>San Diego Unified Port District</u>						
San Diego Unified Port District	Integrated Regional Seaport Broadband Fiber Optic Infrastructure	Port of San Diego (North Bay)	\$ 1,050,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Closed Circuit Television Surveillance System	Port of San Diego (Broadway Pier Cruise Ship Terminal)	\$ 452,715	\$ 138,702	June-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
San Diego Unified Port District	Geospatial Information System	Port of San Diego	\$ 34,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Access Control Barriers	Port of San Diego	\$ 460,000	\$ 219,788	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Underwater Mapping	Port of San Diego	\$ 50,000	\$ 49,950	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Mobile Video Trailer	Port of San Diego	\$ 50,000	\$ 50,000	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Patrol Vessels	Port of San Diego	\$ 959,000	\$ 862,313	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Emergency Public Safety Answering Point	Port of San Diego	\$ 200,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Emergency Operation Center Enhancements	Port of San Diego	\$ 350,200	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Security Lighting	Port of San Diego (National City Marine Terminal)	\$ 34,178	\$ 34,178	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Port Security Enhancements	Port of San Diego	\$ 1,491,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Diego Unified Port District	Portable Emergency Electrical Generators, Phase II	Port of San Diego (Cruise Ship Marine Terminal)	\$ 147,107	\$ 147,107	December-10	Grantee is compliant in reaching milestones, project completed.
San Diego Unified Port District	Patrol Vehicle In Car Video Cameras	Port of San Diego and Harbor Police Department	\$ 166,000	\$ -	June-12	Grantee estimates milestone completion, in progress.

Port of San Francisco

FY 2008-09 PROP 1B
PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
San Francisco, Port of	Port Wide Access Control System and Fiber Optic Security Network	Port of San Francisco	\$ 1,700,000	\$ 291,691	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Joint Operations and Security Center, Phase II	Port of San Francisco	\$ 1,865,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Building Occupancy Resumption Program Enrollment, Phase I	Port of San Francisco	\$ 175,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	High Security Fencing Plan, Phase III	Port of San Francisco	\$ 125,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Pier 50 Emergency Power	Port of San Francisco	\$ 250,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Type I Fireboat and Hazards Response Vessel	Port of San Francisco and Fire Department	\$ 425,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Dive Equipment	Port of San Francisco and Police Department Dive Team	\$ 125,000	\$ 43,930	June-12	Grantee estimates milestone completion, in progress.
San Francisco, Port of	Prevention and Response Vessels	Port of San Francisco and Police Department	\$ 1,106,340	\$ 302,229	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Stockton</u>						
Stockton, Port of	Emergency Response Center	Port of Stockton	\$ 2,861,134	\$ 42,015	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Computer Information Management	Port of Stockton	\$ 1,500,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Tenant Notification System	Port of Stockton	\$ 500,000	\$ -	June-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Stockton, Port of	Utilities Hub	Port of Stockton	\$ 187,500	\$ -	June-12	Grantee estimates milestone completion, in progress.
Stockton, Port of	Graphical Information System and Mapping	Port of Stockton	\$ 375,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Redwood City</u>						
Redwood City, Port of	Lighting Improvements	Port of Redwood City	\$ 1,700,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Waterside Staging and Response Center	Port of Redwood City	\$ 450,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Port Security Enhancement	Port of Redwood City	\$ 273,196	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Redwood City Police Vessel Security Equipment	Port of Redwood City	\$ 36,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Closed Circuit Television	Port of Redwood City	\$ 1,300,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Emergency Response Plan, Phase II	Port of Redwood City	\$ 50,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Redwood City, Port of	Port Security Equipment	Port of Redwood City	\$ 117,795	\$ -	June-12	Grantee estimates milestone completion, in progress.
<u>Oxnard Harbor District, Port of Hueneme</u>						
Hueneme, Port of (Oxnard Harbor District)	Maritime Domain Awareness Enhanced Camera Surveillance	Port of Hueneme	\$ 527,000	\$ 62,500	June-12	Grantee estimates milestone completion, in progress.

FY 2008-09 PROP 1B

PORTS SECURITY

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>EXPENDED AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Hueneme, Port of (Oxnard Harbor District)	Asset Barrier and Surveillance Enhancements	Port of Hueneme	\$ 690,000	\$ -	June-12	Grantee estimates milestone completion, in progress.
Hueneme, Port of (Oxnard Harbor District)	Maritime Domain Awareness Regional Joint Control Center	Port of Hueneme	\$ 750,000	\$ 17,461	June-12	Grantee estimates milestone completion, in progress.
Hueneme, Port of (Oxnard Harbor District)	Maritime Domain Awareness Port Wide Fiber Optic Network	Port of Hueneme	\$ 850,000	\$ 63,684	June-12	Grantee estimates milestone completion, in progress.
<u>Port of Sacramento</u>						
Sacramento, Port of	Security Center Entrance and Operations	Port of Sacramento	\$ 534,570	\$ 516,359	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Southside Barrier	Port of Sacramento	\$ 240,300	\$ 167,136	June-12	Grantee estimates milestone completion, in progress.
Sacramento, Port of	Fiber Optic Network	Port of Sacramento	\$ 191,870	\$ 185,929	December-10	Grantee is compliant in reaching milestones, project completed.
Sacramento, Port of	Patrol Boat Security and Storage	Port of Sacramento	\$ 153,400	\$ 13,243	June-12	Grantee estimates milestone completion, in progress.
Sacramento, Port of	Under Dock Lighting System	Port of Sacramento	\$ 72,000	\$ 994	June-12	Grantee estimates milestone completion, in progress.
Sacramento, Port of	First Responder Virtual Data Mapping	Port of Sacramento	\$ 183,260	\$ -	June-12	Grantee estimates milestone completion, in progress.

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Tahoe Regional Planning Agency</u>					
Tahoe Regional Planning Agency (TRPA)	Cameras for South Tahoe Area Transit Authority	Tahoe Area Regional Transit and Placer (CTPA)	\$ 53,772	March-13	Grantee is awaiting notification of project award .
<u>Metropolitan Transportation Commission</u>					
Alameda-Contra Costa Transit District (AC Transit)	Transbay Transit Center Site Protection	Alameda and Contra Costa County	\$ 2,148,388	March-13	Grantee is awaiting notification of project award .
Central Contra Costa Transit Authority (CCCTA)	Perimeter Security	Central Contra Costa County	\$ 116,919	March-13	Grantee is awaiting notification of project award .
Golden Gate Bridge, Highway and Trans. District (GoldenGate Transit)	Advanced Communication Information System	San Francisco Bay Area	\$ 802,488	March-13	Grantee is awaiting notification of project award .
Livermore and Amador Valley Transit Authority (LAVTA)	Surveillance Equipment and Cameras at the Livermore Transit Center	Livermore and Amador Valley	\$ 36,696	March-13	Grantee is awaiting notification of project award .
Peninsula Corridor Joint Powers Board (CalTrain)	Additional Right of Way Fencing	San Francisco Bay Area	\$ 685,145	March-13	Grantee is awaiting notification of project award .
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Surveillance Cameras	San Francisco Bay Area	\$ 4,000,000	March-13	Grantee is awaiting notification of project award .
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Site Hardening	San Francisco Bay Area	\$ 2,154,000	March-13	Grantee is awaiting notification of project award .
San Francisco Municipal Transportation Agency (SFMTA, Muni)	Emergency Command Equipment	San Francisco Bay Area	\$ 916,567	March-13	Grantee is awaiting notification of project award .
San Francisco Bay Area Rapid Transit District (BART)	Harden Critical Infrastructure, Phase III	San Francisco Bay Area	\$ 5,374,704	March-13	Grantee is awaiting notification of project award .
Sonoma County Transit (SCT)	Video Surveillance System for Paratransit Vehicles	Sonoma County	\$ 31,915	March-13	Grantee is awaiting notification of project award .
Santa Rosa (CityBus)	Transit Facility Surveillance System	City of Santa Rosa	\$ 25,113	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Vallejo Transit (VT)	Bus Transfer Station and Transit Building Security Equipment	City of Vallejo	\$ 135,621	March-13	Grantee is awaiting notification of project award .
Western Contra Costa Transit Authority (WestCAT)	Improving Maintenance and Vehicle Storage Facility	Western Contra Costa County	\$ 56,773	March-13	Grantee is awaiting notification of project award .
<u>Sacramento Area Council of Governments</u>					
Sacramento Regional Transit District (SRTD)	Enhancement of Emergency Power Generation Operations Capabilities	Sacramento County	\$ 430,000	March-13	Grantee is awaiting notification of project award .
Sacramento Regional Transit District (SRTD)	Hardening of Bus Lots	Sacramento County	\$ 640,000	March-13	Grantee is awaiting notification of project award .
Sacramento Regional Transit District (SRTD)	Light Rail Video Surveillance System Upgrade	Sacramento County	\$ 525,350	March-13	Grantee is awaiting notification of project award .
Paratransit Inc., Consolidated Transportation Services Agency (CTSA)	Facility Security Enhancement	City of Sacramento	\$ 45,321	March-13	Grantee is awaiting notification of project award .
Paratransit Inc., Consolidated Transportation Services Agency (CTSA)	Onboard Digital Surveillance Systems	City of Sacramento	\$ 154,679	March-13	Grantee is awaiting notification of project award .
Yolo County Transportation District (Yolobus)	Facility Safety and Security Improvements	Yolo County	\$ 120,486	March-13	Grantee is awaiting notification of project award .
Yuba-Sutter Transit Authority (YSTA)	Facility Security	Yuba and Sutter County	\$ 139,013	March-13	Grantee is awaiting notification of project award .
<u>Alpine County Transportation Commission</u>					
<u>Amador County Transportation Commission</u>					
<u>Butte County Association of Governments</u>					
<u>Calaveras Council of Governments</u>					
Calaveras Transit (CT)	Bus Stop Improvement	Calaveras County	\$ 36,697	March-13	Grantee is awaiting notification of project award .
<u>Colusa County Local Transportation Commission</u>					

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Del Norte Local Transportation Commission</u>					
<u>El Dorado County Local Transportation Commission</u>					
El Dorado Transit (EDT)	Emergency Backup Power for Transit Operations Maintenance Facilities	El Dorado County	\$ 124,854	March-13	Grantee is awaiting notification of project award .
<u>Fresno County Council of Governments</u>					
Clovis Transit System (Stageline, CTS)	Solar Lighting for Clovis Transit Bus Stop	City of Clovis	\$ 73,950	March-13	Grantee is awaiting notification of project award .
Fresno Area Express (FAX)	Secure Parking	City of Fresno	\$ 577,096	March-13	Grantee is awaiting notification of project award .
<u>Glenn County Local Transportation Commission</u>					
<u>Humboldt County Association of Governments</u>					
<u>Imperial County Transportation Commission</u>					
Imperial Valley Transit (Go Blue)	Imperial County Bus Shelter Lighting	Imperial Valley	\$ 133,338	March-13	Grantee is awaiting notification of project award .
<u>Inyo County Local Transportation Commission</u>					
Inyo County Local Transportation Commission (LTC)	Security Fencing, Phase III	Inyo County	\$ 18,207	March-13	Grantee is awaiting notification of project award .
<u>Kern County Transportation Commission</u>					
Arvin Transportation Service (ATS)	Transportation Surveillance System, Phase II	City of Arvin	\$ 13,184	March-13	Grantee is awaiting notification of project award .
Kern Regional Transit (KRT)	Bus Security Camera System	Kern County	\$ 143,087	March-13	Grantee is awaiting notification of project award .
<u>Kings County Association of Governments</u>					
Kings Area Rural Transit (KART)	Facility Security Enhancement, Phase II	Kings County	\$ 23,364	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Lake County City Planning Council</u>					
<u>Lassen County Local Transportation Commission</u>					
Lassen Rural Bus (LRB)	Lassen Rural Bus Communication	Lassen County	\$ 30,156	March-13	Grantee is awaiting notification of project award .
<u>Los Angeles County Transportation Commission</u>					
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Advanced Transportation Management System Dispatch Upgrade	Los Angeles County	\$ 8,229,183	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Bus Division Generators	Los Angeles County	\$ 3,500,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Center Street Counterterrorism Facility	Los Angeles County	\$ 550,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Chemical Detection Pilot Program	Los Angeles County	\$ 398,860	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Collocate Bus and Rail Operation Centers	Los Angeles County	\$ 1,430,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Fiber Optics	Los Angeles County	\$ 450,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Mobile Command Post and Communications Platform	Los Angeles County	\$ 175,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Threat Interdiction Unit Sustainment Vehicles	Los Angeles County	\$ 660,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Union Station Gateway Elevator Monitoring System Upgrade	Los Angeles County	\$ 340,000	March-13	Grantee is awaiting notification of project award .
Los Angeles County Metropolitan Transportation Authority (LACMTA)	Union Station Gateway Hardening Project	Los Angeles County	\$ 300,000	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Long Beach Transit (LBT)	Security and Safety Equipment	Los Angeles County	\$ 371,122	March-13	Grantee is awaiting notification of project award .
Santa Monica Municipal Bus Line, Big Blue Bus (BBB)	Security Improvement, Phase III	Los Angeles County	\$ 267,091	March-13	Grantee is awaiting notification of project award .
Torrance Community Transit (TCT), Municipal Area Express (MAX)	Security Enhancements for Transit Facility	Los Angeles County	\$ 115,470	March-13	Grantee is awaiting notification of project award .
<u>Madera County Local Transportation Commission</u>					
<u>Mariposa County Local Transportation Commission</u>					
<u>Mendocino Council of Governments</u>					
<u>Merced County Association of Governments</u>					
<u>Modoc County Local Transportation Commission</u>					
Modoc County (Sage Stage)	Bus Shelter	Modoc County	\$ 7,940	March-13	Grantee is awaiting notification of project award .
<u>Mono County Local Transportation Commission</u>					
<u>Monterey County Transportation Authority</u>					
Monterey and Salinas Transit (MST)	Facilities System Security	Monterey and Salinas	\$ 402,615	March-13	Grantee is awaiting notification of project award .
<u>Nevada County Local Transportation Commission</u>					
Nevada County Gold Country Stage (GCS)	Transit Service Division, Phase III	Nevada County	\$ 72,167	March-13	Grantee is awaiting notification of project award .
<u>Orange County Transportation Authority</u>					
Orange County Transportation Authority (OCTA)	Control Center Security and Operation Improvements	Orange County	\$ 1,653,194	March-13	Grantee is awaiting notification of project award .
Orange County Transportation Authority (OCTA)	Install Cameras on Buses	Orange County	\$ 855,017	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Orange County Transportation Authority (OCTA)	Perimeter Security Upgrades and Gate Systems	Orange County	\$ 1,012,363	March-13	Grantee is awaiting notification of project award .
<u>Placer County Local Transportation Commission</u>					
Auburn Transit	Emergency Generator for Corporation Yard	City of Auburn	\$ 8,946	March-13	Grantee is awaiting notification of project award .
Town of Loomis	Loomis Bus Stop Safety and Security Improvements	Town of Loomis	\$ 4,102	March-13	Grantee is awaiting notification of project award .
Placer County, Dept. of Public Works (DPW), Rocklin	Bus Stop Safety and Security Improvements, Phase II	City of Rocklin	\$ 33,637	March-13	Grantee is awaiting notification of project award .
Western Placer County (CTSA)	Bus Stop Safety and Security Improvements	Placer County	\$ 8,356	March-13	Grantee is awaiting notification of project award .
Roseville Public Transportation	Roseville Corp Yard Security Improvements	City of Roseville	\$ 74,686	March-13	Grantee is awaiting notification of project award .
Placer County, Dept. of Public Works (DPW), Colfax	Onboard Surveillance System	City of Colfax	\$ 74,020	March-13	Grantee is awaiting notification of project award .
<u>Plumas County Local Transportation Commission</u>					
<u>Riverside County Local Transportation Commission</u>					
Banning Transit Dial-a-Ride (BTDAR)	Bus Security Upgrades to Radios and Security Cameras	City of Banning	\$ 18,650	March-13	Grantee is awaiting notification of project award .
Beaumont Transit (Cherry Valley Dial-a-Ride)	Bus Shelter Upgrades for Pass Transit Agency	City of Beaumont	\$ 18,185	March-13	Grantee is awaiting notification of project award .
Corona Cruiser (CC)	Corona Transit Center Security System	City of Corona	\$ 83,000	March-13	Grantee is awaiting notification of project award .
Palo Verde Valley Transit Agency (Desert Roadrunner)	Security Cameras	Palo Verde Valley	\$ 22,734	March-13	Grantee is awaiting notification of project award .
Riverside County Transportation Commission (RCTC)	Rail Station Surveillance and Security Upgrade	Riverside County	\$ 367,496	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Riverside County Transportation Commission (RCTC)	Rail Station Surveillance and Security Upgrade	Riverside County	\$ 104,020	March-13	Grantee is awaiting notification of project award .
Riverside Transit Agency (RTA)	New Security Lighting for Maintenance Buildings	City of Riverside and Hemet	\$ 80,000	March-13	Grantee is awaiting notification of project award .
Riverside Transit Agency (RTA)	Temecula Transit Center Security System	City of Riverside	\$ 128,000	March-13	Grantee is awaiting notification of project award .
SunLine Transit Agency (STA)	Safety and Security Transit Enhancement	Riverside County	\$ 406,216	March-13	Grantee is awaiting notification of project award .
<u>San Benito County Council of Governments</u>					
<u>San Bernardino County Transportation Commission</u>					
Needles Area Transit (NAT)	Needles Area Transit	City of Needles	\$ 7,608	March-13	Grantee is awaiting notification of project award .
Morongo Basin Transit Authority (MBTA)	Security Enhancements	City of Morongo	\$ 67,765	March-13	Grantee is awaiting notification of project award .
Mountain Area Regional Transit Authority (MARTA)	Security Enhancements	Bear Valley	\$ 104,684	March-13	Grantee is awaiting notification of project award .
OmniTrans	Comprehensive Security Upgrades	San Bernardino County	\$ 1,318,312	March-13	Grantee is awaiting notification of project award .
Victor Valley Transit Authority (VVTA)	Security Cameras for Paratransit Fleet	Victor Valley	\$ 254,835	March-13	Grantee is awaiting notification of project award .
<u>San Diego Association of Governments</u>					
San Diego North County Transit District (NCTD)	Positive Train Control	San Diego County	\$ 860,494	March-13	Grantee is awaiting notification of project award .
<u>San Diego Metropolitan Transit Development Board</u>					
San Diego Metropolitan Transit System (MTS)	Closed Circuit Television for Light Rail Vehicles	San Diego County	\$ 2,700,000	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>San Joaquin County Council of Governments</u>					
Escalon Dial-a-Ride (EDAR)	Retrofit Buses and New Surveillance System for City Corporation Yard	City of Escalon	\$ 15,000	March-13	Grantee is awaiting notification of project award .
Lodi Transit Division Dial-a-Ride (Grapeline)	Transit Parking Structure Security System Infrastructure	City of Lodi	\$ 60,000	March-13	Grantee is awaiting notification of project award .
Manteca, San Joaquin Regional Transit District (RTD)	Security System Infrastructure and Installation	City of Manteca	\$ 110,000	March-13	Grantee is awaiting notification of project award .
San Joaquin Regional Transit District (RTD)	Business Continuity and Disaster Recovery Operations	San Joaquin County	\$ 409,764	March-13	Grantee is awaiting notification of project award .
Tracy (Tracer)	Security Cameras	City of Tracy	\$ 50,000	March-13	Grantee is awaiting notification of project award .
<u>San Luis Obispo County Council of Governments</u>					
San Luis Obispo, City of (SLO Transit)	Transit Bus Radio System Replacement	City of San Luis Obispo	\$ 179,311	March-13	Grantee is awaiting notification of project award .
San Luis Obispo Regional Transit Authority (SLORTA)	San Luis Obispo Regional Transit Authority Bus Video System	San Luis Obispo County	\$ 61,787	March-13	Grantee is awaiting notification of project award .
<u>Santa Barbara County Association of Governments</u>					
City of Lompac Transit (COLT)	Transit Center and Onboard Bus Security System	City of Lompoc	\$ 56,241	March-13	Grantee is awaiting notification of project award .
Santa Clara Valley Transportation Authority (VTA)	Closed Circuit Television Video on Demand at Selected Light Rail Platforms	Santa Clara Valley	\$ 750,000	March-13	Grantee is awaiting notification of project award .
Santa Clara Valley Transportation Authority (VTA)	Supervisory Control Data Acquisition Hardening and Global Positioning System	Santa Clara Valley	\$ 2,702,491	March-13	Grantee is awaiting notification of project award .
Santa Barbara Metropolitan Transit District (MTD)	Automated Vehicle Location System	Santa Barbara County	\$ 259,806	March-13	Grantee is awaiting notification of project award .
Santa Maria Area Transit (SMAT)	Surveillance and Security System for Transit Properties	City of Santa Maria	\$ 116,119	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Santa Cruz County</u> <u>Transportation Commission</u>					
Santa Cruz Metropolitan Transit District (SCMTD)	Comprehensive Security and Surveillance System	Santa Cruz County	\$ 440,505	March-13	Grantee is awaiting notification of project award .
<u>Shasta County Regional</u> <u>Transportation Planning</u>					
Redding Area Bus Authority (RABA)	Security Cameras, Key Card Access, and Solar Lighting	City of Redding	\$ 153,561	March-13	Grantee is awaiting notification of project award .
<u>Sierra County Local</u> <u>Transportation Commission</u>					
<u>Siskiyou County</u> <u>Transportation Commission</u>					
<u>Stanislaus Council of Governments</u>					
Modesto Area Express (MAX)	Bus Facility Security Wall	City of Modesto	\$ 439,032	March-13	Grantee is awaiting notification of project award .
<u>Tehama County</u> <u>Transportation Commission</u>					
Tehama Rural Area eXpress (TRAX)	Bus Stop for Americans with Disabilities Act Improvements, Phase II	Tehama County	\$ 49,385	March-13	Grantee is awaiting notification of project award .
<u>Trinity County</u> <u>Transportation Commission</u>					
<u>Tulare County Association of Governments</u>					
Tulare Transit Express (TTE)	Lighted Bus Shelters	Tulare County	\$ 46,447	March-13	Grantee is awaiting notification of project award .
Tulare Transit Express (TTE)	Tulare County Area Transit Security Enhancements	Tulare County	\$ 112,761	March-13	Grantee is awaiting notification of project award .
Visalia City Coach (VCC)	Lighting Equipment at Bus Stops	City of Visalia	\$ 119,264	March-13	Grantee is awaiting notification of project award .
<u>Tuolumne County and Cities</u> <u>Planning Council</u>					
Tuolumne County Transit (TCT)	Repeater and Radio Replacement	Tuolumne County	\$ 47,171	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
 MASS TRANSIT (60%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Ventura County Transportation Commission</u>					
Gold Coast Transit (GCT)	Lassen Rural Bus Public Transportation System Communication	Ventura County	\$ 26,893	March-13	Grantee is awaiting notification of project award .
Ventura County Transportation Commission (VCTC)	Metrolink Safety Enhancements	Ventura County	\$ 709,972	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
WATERBORNE (25%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>San Francisco Bay Area</u>					
Water Emergency Transportation Authority (WETA)	San Francisco Berthing Facility	San Francisco and Berkeley	\$ 5,000,000	March-13	Grantee is awaiting notification of project award .
Water Emergency Transportation Authority (WETA)	Construction of Terminal Facilities and Vessels	San Francisco and Berkeley	\$ 5,000,000	March-13	Grantee is awaiting notification of project award .
Water Emergency Transportation Authority (WETA)	Operations and Maintenance Facilities	San Francisco and Berkeley	\$ 15,000,000	March-13	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
<u>Northern Region – San Joaquin Corridor</u>					
CA Dept. of Transportation (Caltrans), Division of Rail	Positive Train Control	San Joaquin Corridor from Bakersfield to Port Chicago	\$ 2,100,000	March-12	Grantee is awaiting notification of project award .
<u>Northern Region – Capitol Corridor</u>					
Capitol Corridor Joint Powers Authority (JPA)	Automated Ticket Validation of Amtrak e-Ticketing Initiative	Capitol Corridor	\$ 350,000	March-12	Grantee is awaiting notification of project award .
Capitol Corridor Joint Powers Authority (JPA)	Installation of Fencing and Signage along Right of Way and Stations, Phase II	Capitol Corridor	\$ 563,781	March-12	Grantee is awaiting notification of project award .
Capitol Corridor Joint Powers Authority (JPA)	Security Operations Command Center	Capitol Corridor	\$ 600,000	March-12	Grantee is awaiting notification of project award .
Capitol Corridor Joint Powers Authority (JPA)	Security Camera Installation	Capitol Corridor	\$ 350,000	March-12	Grantee is awaiting notification of project award .
Capitol Corridor Joint Powers Authority (JPA)	Wireless Network Development	Capitol Corridor	\$ 200,000	March-12	Grantee is awaiting notification of project award .
<u>Southern Region – Metro link</u>					
Southern California Regional Rail Authority (Metrolink)	New Positive Train Control and Program Development	Pacific Surfliner Corridor	\$ 3,356,923	March-12	Grantee is awaiting notification of project award (LONP)
Southern California Regional Rail Authority (Metrolink)	Sealed Corridor Project	Pacific Surfliner Corridor	\$ 2,000,000	March-12	Grantee is awaiting notification of project award .
Southern California Regional Rail Authority (Metrolink)	Safety Retrofits of Metrolink Rolling Stock	Pacific Surfliner Corridor	\$ 100,000	March-12	Grantee is awaiting notification of project award .

FY 2009-10 PROP 1B
HEAVY RAIL (15%)

<u>AGENCY NAME</u>	<u>PROJECT TITLE</u>	<u>GEOGRAPHICAL LOCATION</u>	<u>AWARD AMOUNT</u>	<u>MILESTONES COMPLETED</u>	<u>PROJECT STATUS</u>
Southern California Regional Rail Authority (Metrolink)	Positive Train Control	Pacific Surfliner Corridor from Los Angeles to Fullerton	\$ 1,800,000	March-12	Grantee is awaiting notification of project award .
Southern California Regional Rail Authority (Metrolink)	Purchase 20 Additional C.E.M. Style Trailer Cars from H-Rotem	Pacific Surfliner Corridor	\$ 900,000	March-12	Grantee is awaiting notification of project award .
Northern Region – San Joaquin Corridor					
Altamont Commuter Express (ACE)	Hardware and Dispatch Upgrade for New Positive Train Control	Altamont Corridor	\$ 2,679,296	March-12	Grantee is awaiting notification of project award .

Transit System Safety, Security and Disaster Response Account (Proposition 1B)

Fiscal Year 2007-08 California Transit Security Grant Program California Transit Assistance Fund (CTSGP-CTAF)		
Mass Transit (60%) Total Awarded	Mass Transit (60%) Total Expended	Mass Transit (60%) Interest Reported
<u>\$58,334,010</u>	<u>\$25,838,454</u>	<u>\$897,111</u>

Fiscal Year 2008-09 California Transit Security Grant Program California Transit Assistance Fund (CTSGP-CTAF)		
Mass Transit (60%) Total Awarded	Mass Transit (60%) Total Expended	Mass Transit (60%) Interest Reported
<u>\$58,011,956</u>	<u>\$1,525,400</u>	<u>\$228,841</u>

Fiscal Year 2009-10 California Transit Security Grant Program California Transit Assistance Fund (CTSGP-CTAF)		
Mass Transit (60%) Pending Available Funds	Mass Transit (60%) Total Expended	Mass Transit (60%) Interest Reported
<u>\$54,218,161</u>	<u>\$0</u>	<u>\$0</u>

Fiscal Year 2007-08 California Transit Security Grant Program Regional Public Waterborne Transit (CTSGP-RPWT)		
Waterborne (25%) Total Awarded	Waterborne (25%) Total Expended	Waterborne (25%) Interest Reported
<u>\$25,000,000</u>	<u>\$23,000,000</u>	<u>\$12,228</u>

Fiscal Year 2008-09 California Transit Security Grant Program Regional Public Waterborne Transit (CTSGP-RPWT)		
Waterborne (25%) Total Awarded	Waterborne (25%) Total Expended	Waterborne (25%) Interest Reported
<u>\$25,000,000</u>	<u>\$31,562</u>	<u>\$15,777</u>

Fiscal Year 2009-10 California Transit Security Grant Program Regional Public Waterborne Transit (CTSGP-RPWT)		
Waterborne (25%) Pending Available Funds	Waterborne (25%) Total Expended	Waterborne (25%) Interest Reported
<u>\$25,000,000</u>	<u>\$0</u>	<u>\$0</u>

Fiscal Year 2007-08 California Transit Security Grant Program Intercity Passenger Rail/Commuter Rail System (CTSGP-IPCR)		
Heavy Rail (15%) Total Awarded	Heavy Rail (15%) Total Expended	Heavy Rail (15%) Interest Reported
<u>\$15,000,000</u>	<u>\$9,418,721</u>	<u>\$15,162</u>

Fiscal Year 2008-09 California Transit Security Grant Program Intercity Passenger Rail/Commuter Rail System (CTSGP-IPCR)		
Heavy Rail (15%) Total Awarded	Heavy Rail (15%) Total Expended	Heavy Rail (15%) Interest Reported
<u>\$15,000,000</u>	<u>\$7,894,000</u>	<u>\$0</u>

Fiscal Year 2009-10 California Transit Security Grant Program Intercity Passenger Rail/Commuter Rail System (CTSGP-IPCR)		
Heavy Rail (15%) Pending Available Funds	Heavy Rail (15%) Total Expended	Heavy Rail (15%) Interest Reported
<u>\$15,000,000</u>	<u>\$0</u>	<u>\$0</u>

Fiscal Year 2007-08 California Port and Maritime Security Grant Program (CPMSGP)	
Ports Security Total Awarded	Ports Security Total Expended
<u>\$40,000,000</u>	<u>\$17,101,709</u>

Fiscal Year 2008-09 California Port and Maritime Security Grant Program (CPMSGP)	
Ports Security Total Awarded	Ports Security Total Expended
<u>\$57,000,000</u>	<u>\$5,527,481</u>